

**BY U.S. MAIL**  
**RETURN RECEIPT REQUESTED**

March 3, 2016

Ms. Beverley Carver  
Department of Environmental Quality  
Valley Regional Office  
4411 Early Road  
Harrisonburg, VA 22801

**RE: Dominion Bremo Power Station VA0004138**  
**No Discharge from Outfalls 501, 502, 503, 504 and 505**


Ms. Carver:

Dominion is submitting this letter in accordance with Part I.A.9.h. of the subject permit to report that there was no discharge from Outfalls 501, 502, 503, 504 and 505 from February 21-27, 2016. In addition, a progress report summarizing the status of activities to the CCR Surface Impoundment Closure Project is attached with this report.

If you have any questions or need additional information, please contact Taylor Engen at 434-842-4104.

*I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.*

Sincerely,



William Reed  
Station Director

**Dominion – Bremo Power Station**

**CCR Impoundment Closure Project**

**Weekly Status Report**

**Activities for the Week Ending: 2/28/2016**

- Dismantled and began removal of singled walled piping running from the West Pond to the North Pond following the installation of double walled piping from the Centralized Source Water Treatment System (CSWTS) to the North Pond.
- Obtained soil borings in support of planned jump bridge to be installed for accommodation of truck traffic.
- 0.60 MG of water from the West Pond filtered and transferred to the North Pond.
- 7.15 MG of water from the Stormwater Management Pond filtered and discharged via Outfall 002.

**Ongoing Activities**

- Installation of wellpoints in the West Pond.
- Construction of double-walled piping from the CSWTS to the West Pond for future connection to Outfall 002.
- Pumping of water (filtered) from the West Pond to the North Pond.
- Pumping of water (filtered) from Stormwater Management Pond to Outfall 002.
- Monitoring of water level in the North Pond.
- Revising CSWTS Concept Engineering Report (CER) addendum to address DEQ comments.

**Look Ahead**

- Initiate installation of foundation for storage tanks associated with the CSWTS,
- Commence installation of storage tanks associated with the CSWTS following CER approval.