



BY ELECTRONIC MAIL

March 17, 2016

Ms. Susan Mackert
Department of Environmental Quality
Northern Regional Office
13901 Crown Court
Woodbridge, VA 22193

**RE: Dominion Possum Point Power Station VA0002071
No Discharge from Outfall 503**

Ms. Mackert:

Dominion is submitting this letter in accordance with Part I.A.4.(5) of the subject permit to report that there was no discharge from Outfall 503 from March 6 – 12, 2016. In addition, a progress report summarizing the status of activities to the CCR Surface Impoundment Closure Project is attached with this report.

If you have any questions or need additional information, please contact Jeff Marcell at (703)-441-3813.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Sincerely,

Jeffrey R. Marcell
Environmental Supervisor

Dominion – Possum Point Power Station

CCR Impoundment Closure Project

Weekly Status Report

Activities for the Week Ending: 3/13/16

- Completed installation of compacted rock foundation pad associated with wastewater treatment system construction.
- Completed installation of compacted rock foundation pad associated with office and sampling trailers.

Ongoing Activities

- Mobilization of equipment associated with the wastewater treatment system.
- Stock piling of dry ash from Pond E within the pond footprint to facilitate future loading operations.
- Mobilization and set up of office and sampling trailers.
- Demolition and repair of rail track to facilitate future offsite transport of ash.
- Sealing of toe drain at Outfall S107
- Pumping of filtered water from Ponds A, B, C and E to Pond D
- Preparation of Wastewater Treatment System Concept Engineering Report (CER) Addendum to address effluent storage following treatment for submittal to DEQ.

Look Ahead

- Commence installation of equipment associated with the wastewater treatment system.