

BY U.S. MAIL
RETURN RECEIPT REQUESTED

April 7, 2016

Ms. Beverley Carver
Department of Environmental Quality
Valley Regional Office
4411 Early Road
Harrisonburg, VA 22801

RE: Dominion Bremono Power Station VA0004138
No Discharge from Outfalls 501, 502, 503, 504 and 505


Ms. Carver:

Dominion is submitting this letter in accordance with Part I.A.9.h. of the subject permit to report that there was no discharge from Outfalls 501, 502, 503, 504 and 505 from March 27 – April 2, 2016. In addition, a progress report summarizing the status of activities to the CCR Surface Impoundment Closure Project is attached with this report.

If you have any questions or need additional information, please contact Taylor Engen at 434-842-4104.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Sincerely,



William Reed
Station Director

Dominion – Bremono Power Station

CCR Impoundment Closure Project

Weekly Status Report

Activities for the Week Ending: 4/3/2016

- 0.38 MG of water from the West Pond filtered and transferred to the North Pond.
- 8.29 MG of water from the Stormwater Management Pond filtered and discharged via Outfall 002.
- Completed assembly of effluent storage tanks associated with the Centralized Source Water Treatment System (CSWTS) and the tank containment area.
- Initiated leak testing activity associated with CSWTS effluent storage tanks
- Completed installation of wellpoints in the West Pond.
- Commenced installation of wellpoints in the East Pond. Pumping capability for these well points has not yet been installed.
- Began assembly of the pump system for future transfer of North Pond water to the CSWTS.
- Submitted Concept Engineering Report (CER) Addendum to DEQ.
- Received CER Addendum approval from DEQ.

Ongoing Activities

- Leak testing of CSWTS effluent storage tanks.
- Assembly of CSWTS metals treatment module.
- Installation of wellpoints in the East Pond.
- Pumping of water (filtered) from the West Pond to the North Pond.
- Pumping of water (filtered) from Stormwater Management Pond to Outfall 002.
- Monitoring of water level in the North Pond.
- Confirmation of no discharge at Outfall 004.

Look Ahead

- Commence discharge associated with leak testing on CSWTS effluent storage tanks, and provide notification to DEQ upon completion as required by VAG83.