

## FIELD INSPECTION

<b>Project Name:</b>	Mountain Valley Pipeline	<b>Inspector:</b>	Marshall Willis
<b>Inspection Date:</b>	Tuesday, August 6, 2019	<b>Project Contact:</b>	Brian Clauto, Cory Chalmers
<b>Spread H: Roanoke County Franklin County</b>	STA 12656+89 – 12690+43 STA 13061+44 – 13083+96 STA 13260+75 – 13262+66 STA 13316+13 – 13306+16	<b>Weather (Wet/Dry/Rain):</b>	Dry

**STAGE OF CONSTRUCTION:** (Check all that apply)

- Clearing                       Rough Grading                       Trench Excavation                       Pipe Assembly, Testing & Installation  
 Backfilling and Grade Restoration                       Final Grading & Stabilization                       Other: Conventional Bore

- |   |   | Yes                                 | No                       | N/A                      |
|---|---|-------------------------------------|--------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans?                                       | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 3 | Areas of offsite sediment deposition were observed?   | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

**Comments:** Inspected the following resources: S-IJ50, S-G26, S-G27, S-II4, and S-GH7.

Sediment retrieval from offsite discharge ongoing at Stream S-IJ50 (STA 12656+89).  
 Conventional bore at Stream S-G26/G27 (STA 13061+89) is complete.  
 Conventional bore at Stream S-II4 (STA 13260+75) is complete but tie-in ongoing.  
 Conventional bore at Stream S-GH7 (STA 13309+09) is ongoing.

**Recommended Corrective Action:** N/A

**Deadline:** Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: *Marshall Willis*

Date: 08/06/2019

# FIELD INSPECTION PHOTO LOG

**Project Name:** Mountain Valley Pipeline

**Date:** Tuesday, August 6, 2019

Fig. 1: **STA 12690+43** – Off ROW impacts to Stream S-IJ50. Ongoing cleanup efforts underway.



Fig. 2: **Stream S-G26/27** – Conventional bore completed. Perimeter controls in place. Buffers stabilized. Bridge clean and sideboards installed and functioning properly.



Fig. 3: **Stream S-II4** – Conventional bore completed. Tie-in ongoing. Controls in place.



Fig. 4: **Stream S-GH7** – Conventional bore ongoing. Secondary containment and controls in place. Dewatering structures utilized and functioning at the time of inspection.

