

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Thursday, March 21, 2019	Project Contact:	Brian Clauto
Spread I: Pittsylvania County	STA 15596+70 – 15619+48	Weather (Wet/Dry/Rain):	Rainy

STAGE OF CONSTRUCTION: (Check all that apply)

- Clearing Rough Grading Trench Excavation Pipe Assembly, Testing & Installation
 Backfilling and Grade Restoration Final Grading & Stabilization Other: Dormant

- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3 | Areas of offsite sediment deposition were observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: S-CC1, S-CC3 and S-P5.

- STA 15596+87 to STA 15600+12: Stabilize travel lane, no Earth Guard present.
- STA 15599+48: Repair CFS.
- STA 15600+50: Repair end treatment.
- STA 15603+50: Repair SSF.
- STA 15608+00: Adequately stabilize perimeter CWD.
- STA 15610+00: Repair P1.
- STA 15610+00: P1 Undermined, clean out CFS.
- STA 15611+66: Repair CFS.
- STA 15614+94: (S-P5) Repair CFS, remove sediment, stabilize banks.
- STA 15618+00: Adequately stabilize perimeter CWD.

Recommended Corrective Action: Maintain and install all controls per the approved plan and specs.

Deadline: Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Marshall Willis

Date: 03/21/2019

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, March 21, 2019

Fig. 1: STA 15596+87 to STA 15600+12 - Stabilize travel lane, no Earth Guard present.



Fig. 2: STA 15599+48 - Repair CFS.



Fig. 3: STA 15600+50 - Repair end treatment.




Fig. 4: STA 15603+50 - Repair SSF.



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, March 21, 2019



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, March 21, 2019

Fig. 9: STA 15614+94 - (S-P5) Repair CFS, remove sediment, stabilize banks.



Fig. 10: STA 15618+00 - Adequately stabilize perimeter CWD.

