

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Monday, April 13, 2020	Project Contact:	Brian Clauto, Cory Chalmers
Spread I: Franklin County	STA 13996+50 – 14002+00 MVP-FR-306.02	Weather:	Wet

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- | | | | | |
|-----------------------------------------------|--------------------------------------------|----------------------------------------------|----------------------------------------------|---------------------------------------------|
| <input type="checkbox"/> Tree Felling | <input type="checkbox"/> Clearing/Grubbing | <input type="checkbox"/> Grading | <input type="checkbox"/> Trenching | <input type="checkbox"/> Stringing/Welding |
| <input type="checkbox"/> Lowering/Backfilling | <input type="checkbox"/> Final Restoration | <input type="checkbox"/> Temp. Stabilization | <input type="checkbox"/> Perm. Stabilization | <input checked="" type="checkbox"/> Dormant |

- | | Yes | No | N/A |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------|-------------------------------------|--------------------------|
| 1. Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 3. Areas of offsite sediment deposition observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: S-KL36.

1. Offsite landowner pond discharging via emergency spillway onto MVP ROW. (Figures 1 and 2)
 - Pond discharge treated by MVP controls prior to flowing into stream S-KL36.
 - No impacts to stream S-KL36 were evident.
2. Offsite run-on from upslope LDA deposited sediment within ROW and stream buffer of S-KL36. (Figures 3 and 4)
 - MVP controls treated offsite run-on.
 - Maintenance crews actively repairing damaged controls and stabilizing sediment deposited within the MVP LOD during inspection.

Recommended Corrective Action: N/A

Deadline: N/A

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature:



Date: Monday, April 13, 2020

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Monday, April 13, 2020

Figure 1: STA 14000+00 – Offsite pond emergency spillway discharging onto MVP LOD.



Figure 2: STA 13998+15 – Discharge from offsite pond treated by MVP controls prior to entering stream S-KL36. No impacts observed to Stream S-KL36.



Figure 3: STA 13997+00 – Sediment deposition into MVP controls from offsite run-on along north side of LOD.



Figure 4: STA 13997+25 – Maintenance crews stabilizing sediment deposited from offsite LDA and repairing controls.

