

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Matthew Stafford	
Inspection Date:	Thursday, August 23, 2018	Project Contact:	Brian Clauto, Tracy Hilbun	
Spread:	Spread I	Weather (Wet/Dry/Rain):	Dry	

STAGE OF CONSTRUCTION: (Check all that apply)								
\boxtimes	Clearing Rough Grading Trench Excavation				\boxtimes	Pipe Assembly, Testing & Installation		
	Backfilling and Grade Restoration Final Grading & Stabilization				Other:			
		Yes	No	N/A				
1	Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans?							
2	Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications?		\boxtimes					
3	Areas of offsite sediment deposition were observed?		\boxtimes					
Comments:								
Area 1 – Rt 220 to Websters Rd. Land disturbance at the ROW is dormant and is to be temporary or permanently stabilized.								
Area 2 – Websters Rd to Simmons Creek Rd. The ROW appears to be temporarily stabilized. Mulch cover is thin and appropriate levels should be applied to inhibit erosion. Straw or hay mulch to be applied at 2 tons per acre for winter cover. Two tone areas with no stable conveyance of water down cut slopes.								
Area 3 – Simmons Creek Rd to Rt 40. Land disturbance at the ROW is dormant and is to be temporary or permanently stabilized.								
All construction entrances to be evaluated at have clean stone and minimum of 70 feet in length. Address any other items addressed by 3 rd party inspection punchlists within 24 hours of identification unless otherwise extended.								
Dea	dline: 9/5/2018							
The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.								
Inspector Signature: Date: 8/31/2018								



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline Date: Thursday, August 23, 2018

Fig. 1

No stabilization at Rt 220 bore location



Fig. 2

No stabilization at Bonbrook 1



Fig. 3

No Stabilization Bonbrook 2



Fig. 4

Two Tone above Sta. 14158+07 with no conveyance down cut slope.



Fig. 5 Construction entrance at Angle Plantation Rd



Fig. 6
Farm View Rd construction entrance and no stabilization



Fig. 7
Websters Rd slope stabilization controls (pilings) not approved



Fig. 8
This application of mulch and construction entrance at Tobacco Rd



Project Name: Mountain Valley Pipeline Date: Thursday, August 23, 2018

