

Blalock, Susan <susan.blalock@deq.virginia.gov>

FW: Semi-Monthly Daily LFG Well Temperature Update 9-15-22

1 message

Crystal Bazyk <crystal.bazyk@deq.virginia.gov>
To: Angela Sells <angela.p.sells@deq.virginia.gov>
Cc: "Blalock, Susan" <susan.blalock@deq.virginia.gov>

Mon, Sep 19, 2022 at 8:14 AM

From: King, Brandon < BKing@scsengineers.com > Sent: Thursday, September 15, 2022 4:49 PM

To: crystal.bazyk@deq.virginia.gov; hall.kristen@epa.gov; jeff.hurst@deq.virginia.gov; willard.erinm@epa.gov; stacy.bowers@deq.virginia.gov; David Cochran <dcochran@bristolva.org>; Randall Eads <CityManager@bristolva.org>; 'mmartin@bristolva.org' (mmartin@bristolva.org) <mmartin@bristolva.org>; Joey Lamie <Joey.Lamie@bristolva.org>; Jake Chandler <jacob.chandler@bristolva.org>

Cc: Nachman, Lucas <LNachman@scsengineers.com>; Mahon, Ryan <RMahon@scsengineers.com>; Warren, Charles <CWarren@scsengineers.com>; Dick, Bob <BDick@scsengineers.com>; Lock, Tom <TLock@scsengineers.com> Subject: Semi-Monthly Daily LFG Well Temperature Update 9-15-22

Ms. Hall and Ms. Bazyk,

In accordance with EPA's letter, "Approval of Higher Operating Temperature Values of Landfill Gas Wells and Submission of Gas Treatment Alternatives at the Bristol Virginia Integrated Solid Waste Facility" from August 2021, I am providing the September 15, 2022 status report on the existing wells, expansion of the gas collection system, and continuing operating and monitoring results, covering the period from September 1-15, 2022.

Thank you,

D. Brandon King

SCS Engineers

Project Manager

15521 Midlothian Turnpike, Suite 305

Midlothian, VA 23113

Main 804-378-7440

Direct 804-486-1902

Cell 804-840-7846

Bimonthly Daily LFG Well Temperature Update_9-15-22_FINAL.pdf 8265K

Environmental Consulting & Contracting

SCS ENGINEERS

September 15, 2022 File No. 02218208.04

MEMORANDUM

TO: Kristin Hall, EPA Region III Crystal Bayzk, VDEQ-SWRO

FROM: D. Brandon King, SCS Engineers Robert E. Dick, SCS Engineers

SUBJECT: Semi-monthly Status Update – September 1st through September 15th, 2022 Bristol Integrated Waste Management Facility, Bristol, Virginia

In accordance with the Environmental Protection Agency (EPA) Region III letter, *Approval of Higher Operating Temperature Values for Landfill Gas Wells and Submission of Gas Treatment Alternatives at the Bristol Virginia Integrated Solid Waste Management Facility*, dated 8/23/21, SCS is submitting this semi-monthly status update to satisfy the condition of compliance provision #2. This compliance provision report includes daily temperature readings of the existing and new wells installed. In addition, this report includes a summary of work accomplished during this reporting period of 9/1/22 through 9/15/22, pursuant of compliance provision #2.

DAILY TEMPERATURE READINGS

The City recorded daily temperature readings throughout the first half of September and displayed on the attached table. Existing wells GW-31R, GW-37, and GW-47 began this reporting period with temperatures greater than 145F throughout the majority of this reporting period. However, wells GW-31R and GW-47 recorded temperatures below 145F by the end of the reporting period according to the City's data. Existing well GW-46 continued to exhibit temperatures below 145F during this reporting period. New well GW-54 recorded temperatures above 145F throughout this reporting period. New wells GW-49, GW-50, GW-51, and GW-57 recorded temperatures greater than 145F at times, but were less than 145F by the end of the reporting period according to the City's data. In addition, new wells GW-56, GW-64, and GW-67 recorded temperatures below 145F during the majority of this reporting period, yet recorded temperatures greater than 145F at the end of this reporting period. All other LFG wells recorded temperatures below 145F during the first half of September. SCS conducted the September monthly wellfield monitoring on 9/1/22. Subsequently, SCS performed LFG retest monitoring on 9/8/22 at select LFG wellheads.

LFG ANALYTICAL DATA REVIEW

The City and SCS are still awaiting the EPA's evaluation of the Higher Operating Value for Temperature Request letter submitted to EPA on 3/8/22. According to SCS September 2022 LFG monthly wellfield data, exceedance temperatures continue in HOV requested wells GW-31R and GW-37, as well as GW-54. LFG wells GW-51 and GW-67 recorded a temperature above 145F on 9/1/22, but below 145F during the 15-day retest conducted on 9/8/22.

Wells GW-31R and GW-37 recorded temperatures of 159F and 155F respectively by SCS during initial monthly wellfield activities on 9/1/22. Well GW-54 recorded a temperature of 153F on 9/1/22 and 151F on 9/8/22 by SCS. SCS collected CO samples via 1.5L Summa Canister at wells



GW-31R, GW-37, and GW-54 on 8/24/22. SCS collected CO samples via 1.5L Summa Canister at wells GW-31R, GW-37, GW-51, GW-54, and GW-67 on 9/1/22. Well GW-31R recorded a CO concentration of 187 parts per million (ppm) on 8/24/22 and 240 ppm on 9/1/22. GW-37 and GW-54 recorded CO readings below the detection limit of 90 ppm during both sampling events. Wells GW-51 and GW-67 recorded CO concentrations of 141 ppm and 200 ppm respectively on 9/1/22. None of the concentrations recorded show evidence of a subsurface fire. The results of the CO sampling events are included for reference.

NON-ROUTINE O&M

City personnel have been hauling cover soil into Permit #588 Landfill and spreading over exposed areas of waste in non-active filling areas during the first half of September, weather permitting. The City's Street Department allocated several dump trucks to stockpile soil at a staging area at the north end of the Permit #588 Landfill, which is moved by the Facility to the south end and spread over non-active filling areas. The City's O&M contractor, SCS-FS, mobilized on-site during the week of 9/6/22 to move the final LFG lateral, pneumatic airline and dewatering forcemain pipe in a non-active area of the landfill. The City collaborated with the contractor to spread cover soil in the exposed areas under LFG system piping. This area received soil cover, while SCS-FS extended the piping accordingly, before moving the piping back into place and reconnecting to the LFG System. It completed the additional soil cover activities underneath existing above grade LFG piping.

SCS-FS also installed foam seals around the well casings of nine total LFG vertical extraction wells during the week of 9/6/22. The foam seals satisfied the condition under the alternate remedy letter dated 8/22/22 corresponding to 2nd Quarter 2022 surface emissions monitoring (SEM) pipe penetration exceedances greater than 500 ppm for three LFG wells. Six additional LFG wells received a foam seal based upon review of the weekly SEM data. See the photo below for reference.

SCS-FS installed the first temperature sensor in well GW-68 during the week of 9/6/22. SCS-FS coordinated with the manufacturer for proper installation as well as SCS Remote Monitoring Controls (RMC) team to verify data transmission to the cloud based data system. SCS-FS is currently on-site installing the remaining temperature sensors and coordinating with SCS RMC. See photo for reference.

The City of Bristol ceased acceptance of solid waste at the ISWMF on 9/9/22. The City has placed soil cover over the former active disposal area in Permit #588. The City continues to work diligently to provide adequate comprehensive soil cover over the landfill surface of the Permit #588 Landfill. See photos for reference.



View of the EFS 9.0B foam seal installed around a well casing in which surface fugitive emissions were greater than 500 ppm.



Temperature sensor installed in well GW-32R.



City personnel covering the former active fill area of the Permit #588 Landfill. Camera facing south.



City applied cover soil to the Permit #588 Landfill. Camera facing southeast.



City applied soil cover to the north end of Permit #588 Landfill. Camera facing east.



City applied soil cover to the north end of Permit #588 Landfill. Camera facing northeast.

EVALUATION OF LFG SYSTEM

The City is equipped with several functional dedicated pneumatic dewatering pumps available on standby to be switched out in the event a well has a non-functioning pump. The City has set up a dedicated pump cleaning and testing station allowing SCS-FS O&M access to the City's wash bay. This includes an air compressor from a service truck and a water barrel to test the pneumatic pumps to satisfy this need from O&M. SCS-FS O&M will continue to use this testing and cleaning station to clean select pumps based on cycle counter data. SCS has communicated the need for pump maintenance, cleaning, and testing of select LFG well pumps to SCS-FS, which is scheduled for the second half of September.

SCS is continuing weekly surface emissions monitoring per the Plan of Action Report dated 7/6/22. SCS-FS 0&M mobilized the week of 9/6/22 and completed the work with the City in moving the last section of lateral, air, and forcemain piping to apply cover soil in the area under those lines to control fugitive emissions. SCS-FS 0&M extended and reconnected those lines to the LFG System once the City placed adequate cover soil in the area. In addition, SCS-FS 0&M installed foam seals to nine select LFG wells to satisfy the alternate remedy for the 2nd Quarter SEM event and address repeating pipe penetrations monitored greater than 500 ppm during weekly SEM events. SCS-FS 0&M is currently installing autonomous temperature sensors in 25 LFG extraction wells with the programming support from SCS RMC. SCS will make every effort to provide daily temperature data using the SCS RMC format during the next semi-monthly report.

SCS conducted the initial monthly LFG wellfield monitoring on 9/1/22 and recorded the pump stroke counter data. SCS updated the pump stroke counter analysis table. SCS provided O&M a list of wells to perform maintenance, cleaning, and testing activities at the City's dedicated pump servicing station during the second half of September reporting period.

SCS Engineers understands the south end leachate cleanouts are connected to the existing LFG System from a pilot-scale collection system SCS installed on behalf of Ingenco in 2020. SCS is assessing the south end cleanouts to possibly be upgraded with a larger LFG header to increase the volume of LFG collected from these south end cleanouts. SCS anticipates beginning the design phase of these leachate cleanout modifications in September. Furthermore, SCS is assessing additional LFG components for future installation in the Permit #588 Landfill at this time.

Please contact SCS or City personnel if you have any questions or require additional information.

cc: Randall Eads, City of Bristol Michael Maine, City of Bristol Jeff Hurst, VDEQ-SWRO Tom Lock, SCS Field Services David Cochran, City of Bristol Erin Willard, EPA Region III Stacy Bowers, VDEQ-SWRO Robert E. Dick, P.E., SCS Engineers

| | ء ا | | | Month | Sept | Sept | Sept | Sept | Sept | Sept | Sept | Sept | Sept |
|------|------------|------------------------|----------|-------------|------------|------------|------------|------------|------------|------------|------------|----------|------------|------------|------------|----------------|------------|------------|------------|
| | eptl | Drill | | Day | Thursday | Friday | Saturday | Sunday | Monday | Tuesday | Vednesda | Thursday | | Saturday | Sunday | Monday | Tuesday | Vednesda | Thursday |
| a | Ğ | е D | se | Date | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | 10 | 11 | 12 | 13 | 14 | 15 |
| Note | Well Depth | Date | Phase | Well Number | | | | | | | | | | | | | | | |
| 1 | 102 | 10/16/2016 | Old Well | 35 | 80 | 80 | 80 | 80 | 80 | 85 | 75 | 70 | 80 | 68 | 70 | 75 | 65 | 65 | 65 |
| 2 | 70 | 9/6/2017 | Old Well | 39 | 120 | 110 | 115 | 120 | 115 | 113 | 110 | 110 | 110 | 110 | 110 | 95 | 105 | 115 | 110 |
| 3 | 100 | 9/7/2017 | Old Well | 40 | 110 | 110 | 110 | 110 | 110 | 117 | NR | 120 | 120 | 105 | 110 | Meter | 105 | 110 | 105 |
| 4 | 110 | 10/4/2016 | Old Well | 46 | 10 | 100 | 110 | 100 | 110 | 108 | NR | 138 | 135 | 108 | 112 | Meter | 95 | 120 | 120 |
| 5 | 120 | 10/4/2016 | Old Well | 47 | 145 | 145 | 145 | 145 | 145 | 142 | 145 | 140 | 145 | 140 | 142 | Meter | 135 | 145 | 140 |
| | | | | | | | | | | | | | | | | | | | |
| 6 | 120 | 9/17/2013 | Old Well | 29 | 120 | 110 | 120 | 110 | 120 | 122 | 105 | 100 | 110 | 112 | 110 | 85 | 100 | 100 | 100 |
| 7 | 100 | 8/23/2017 | Old Well | 30R | 140 | 140 | 135 | 140 | 135 | 141 | 140 | 140 | 145 | 148 | 145 | 130 | 140 | 145 | 145 |
| 8 | 120 | 8/30/2017 | Old Well | 31R | 160 | 150 | 165 | 150 | 160 | 159 | 160 | 155 | 145 | 118 | 140 | 100 | 145 | 120 | 120 |
| 9 | 70 | 7/29/2016 | Old Well | 32 | 80 | 75 | 80 | 75 | 80 | 88 | 80 | 70 | 75 | 70 | 68 | Meter | 60 | 65 | 70 |
| 10 | 100 | 7/28/2016 | Old Well | 33 | 120 | 120 | 120 | 130 | 125 | 128 | 120 | 120 | 125 | 122 | 120 | 120 | 120 | 125 | 125 |
| 11 | 100 | 7/30/2016 | Old Well | 34 | 100 | 100 | 125 | 120 | 110 | 98 | 105 | 100 | 100 | 108 | 112 | Meter | 105 | 110 | 110 |
| 12 | 100 | 8/1/2016 | Old Well | 36 | 85 | 84 | 90 | 90 | 90 | 95 | 75 | 75 | 80 | 60 | 70 | Meter | 60 | 60 | 60 |
| 13 | 100 | 8/24/2017 | Old Well | 37 | 150 | 160 | 150 | 160 | 155 | 148 | 155 | 150 | 155 | 150 | 150 | 145 | 150 | 155 | 150 |
| 14 | 50 | 8/25/2017 | Old Well | 38 | 115 | 110 | 115 | 110 | 115 | 117 | 110 | 110 | 110 | 116 | 100 | 105 | 110 | 110 | 110 |
| 15 | 75 | 9/8/2017 | Old Well | 41 | 125 | 120 | 125 | 120 | 125 | 128 | NR | 140 | 130 | 142 | 132 | Meter | 115 | 120 | 120 |
| 16 | 57 | 9/8/2017 | Old Well | 42 | 115 | 120 | 115 | 120 | 115 | 110 | NR | 120 | 120 | 112 | 122 | 105 | 115 | 110 | 115 |
| 17 | 110 | 10/7/2016 | Old Well | 48 | 95 | 75 | 95 | 75 | 95 | 84 | 80 | 70 | 80 | 68 | 70 | 75 | 60 | 60 | NR |
| | | | | | | | | | | | | | | | | | | | |
| 1 | 120 | 10/1/2021 | New Well | 32R | NR | NR | 140 | 140 | 140 | 142 | NR | NR | NR | 130 | 120 | Meter | Meter | Meter | Meter |
| 2 | 110 | 10/1/2021 | New Well | 49 | 140 | 140 | 145 | 140 | 145 | 147 | NR | NR | NR | 138 | 140 | 130 | 130 | 145 | 140 |
| 3 | 96 | 10/1/2021 | New Well | 50 | 145 | 140 | 145 | 140 | 145 | 148 | 135 | 135 | 140 | 140 | 140 | 130 | 140 | 135 | 135 |
| 4 | 114 | 10/1/2021 | New Well | 51 | 180 | 145 | 140 | 145 | 140 | 152 | 135 | 135 | 135 | 142 | 150 | Meter | 140 | 145 | 140 |
| 5 | 109 | 10/1/2021 | New Well | 52 | 120 | 110 | 120 | 110 | 125 | 124 | 110 | 110 | 110 | 110 | 115 | 100 | 105 | 110 | 110 |
| 6 | 91 | 10/1/2021 | New Well | 53 | 100 | 100 | 120 | 120 | 125 | 116 | NR | 135 | 125 | 130 | 130 | Meter | 140 | 140 | 140 |
| 7 | 91 | 10/1/2021 | New Well | 54 | 160 | 150 | 140 | 150 | 155 | 151 | 150 | 150 | 150 | 155 | 152 | Meter | 155 | 160 | 160 |
| 8 | 104 | 10/1/2021 | New Well | 55 | 80 | 85 | 80 | 85 | 80 | 90 | 95 | 90 ND | 95 | 82 | 90 | Meter | 75 | 80 | 85 |
| 9 | 109 | 10/1/2021 10/1/2021 | New Well | 56 57 | 135 140 | 130 130 | 135 140 | 130 130 | 135 140 | 142 132 | 135 145 | NR NR | 125 140 | 138 138 | 122 140 | Meter | 140 130 | 140 140 | 145 140 |
| 11 | 92 | 10/1/2021 | New Well | 58 | 125 | NR | 125 | 120 | 125 | 132 | 80 | 125 | 120 | 138 | 120 | Meter Meter | 105 | 140 | 120 |
| 12 | 72 | 10/1/2021 | New Well | 59 | 115 | NR | 115 | 120 | 110 | 120 | 110 | 115 | NR | 118 | 109 | Meter | 115 | 120 | 120 |
| 13 | 120 | 10/1/2021 | New Well | 60 | 125 | 130 | 125 | 130 | 120 | 120 | 130 | 135 | 135 | 130 | 122 | 120 | 125 | 140 | 130 |
| 14 | 105 | 10/1/2021 | New Well | 61 | 120 | 115 | 125 | 115 | 125 | 118 | 110 | 110 | 120 | 120 | 112 | Meter | 110 | 105 | 115 |
| 15 | 120 | 10/1/2021 | New Well | 62 | 120 | 95 | 120 | 95 | 115 | 120 | 115 | 110 | 120 | 110 | 120 | 95 | 115 | 110 | 110 |
| 16 | 117 | 10/1/2021 | New Well | 63 | 130 | 130 | 130 | 125 | 120 | 136 | 130 | 130 | 130 | 135 | 135 | 105 | 130 | 130 | 105 |
| 17 | 120 | | New Well | 64 | 140 | 140 | 140 | 140 | 140 | 138 | 140 | 140 | 140 | 140 | 142 | 135 | 135 | 145 | 145 |
| 18 | 100 | 10/1/2021 | New Well | 65 | 135 | 125 | 135 | 125 | 130 | 140 | 125 | 130 | 140 | 130 | 150 | 110 | 125 | 125 | 140 |
| 19 | 102 | 10/1/2021 | New Well | 66 | 140 | NR | 140 | 135 | 140 | 132 | 110 | 140 | 135 | 138 | 140 | Meter | 140 | 140 | 135 |
| 20 | 100 | 10/1/2021 | New Well | 67 | 145 | 140 | 145 | 140 | 145 | 144 | 140 | 145 | 140 | 148 | 140 | Meter | 145 | 155 | 155 |
| 21 | 75 | 10/1/2021 | New Well | 68 | 125 | 120 | 125 | 120 | 130 | 122 | 120 | 120 | 130 | 122 | 110 | 115 | 120 | 125 | 130 |

Note: Personal gas monitor went into alarm when City personnel approached the well. Therefore, the well was not checked for temperature for safety.



Certificate of Analysis

Final Report

Laboratory Order ID 22H1523

Client Name: SCS Field Services - Harrisburg, PA Date Received:

August 26, 2022 10:16

4330 Lewis Road, Suite 1

Date Issued:

September 2, 2022 16:44

Harrisburg, PA 17111

Project Number:

[none]

Submitted To:

Mike Gibbons

Purchase Order:

Client Site I.D.:

Bristol

Enclosed are the results of analyses for samples received by the laboratory on 08/26/2022 10:16. If you have any questions concerning this report, please feel free to contact the laboratory.

Sincerely,

Ted Soyars

Technical Director

150/0/415

End Notes:

The test results listed in this report relate only to the samples submitted to the laboratory and as received by the Laboratory.

Unless otherwise noted, the test results for solid materials are calculated on a wet weight basis. Analyses for pH, dissolved oxygen, temperature, residual chlorine and sulfite that are performed in the laboratory do not meet NELAC requirements due to extremely short holding times. These analyses should be performed in the field. The results of field analyses performed by the Sampler included in the Certificate of Analysis are done so at the client's request and are not included in the laboratory's fields of certification nor have they been audited for adherence to a reference method or procedure.

The signature on the final report certifies that these results conform to all applicable NELAC standards unless otherwise specified. For a complete list of the Laboratory's NELAC certified parameters please contact customer service.

This report shall not be reproduced except in full without the expressed and written approval of an authorized representative of Enthalpy Analytical, Inc.





Certificate of Analysis

Final Report

Laboratory Order ID 22H1523

Client Name: SCS Field Services - Harrisburg, PA

Date Received: August 26, 2022 10:16

4330 Lewis Road, Suite 1

Date Issued: September 2, 2022 16:44

Harrisburg, PA 17111

Project Number: [none]

Submitted To: Mike Gibbons

Purchase Order:

Client Site I.D.: Bristol

ANALYTICAL REPORT FOR SAMPLES

| Sample ID | Laboratory ID | Matrix | Date Sampled | Date Received |
|-----------|---------------|--------|------------------|------------------|
| 31R | 22H1523-02 | Air | 08/24/2022 11:20 | 08/26/2022 10:16 |
| 54 | 22H1523-03 | Air | 08/24/2022 12:03 | 08/26/2022 10:16 |
| 37 | 22H1523-04 | Air | 08/24/2022 11:50 | 08/26/2022 10:16 |



Certificate of Analysis

Final Report

Laboratory Order ID 22H1523

SCS Field Services - Harrisburg, PA Client Name:

4330 Lewis Road, Suite 1

Date Received: Date Issued:

August 26, 2022 10:16

September 2, 2022 16:44

Harrisburg, PA 17111

Submitted To: Mike Gibbons Project Number:

[none]

Client Site I.D.: **Bristol** Purchase Order:

ANALYTICAL RESULTS

Project Location:

Field Sample #: 31R

Sample ID: 22H1523-02

Sample Matrix: Air Sampled: 8/24/2022 11:20

Sample Description/Location: Sub Description/Location:

Canister ID: 063-00003::12662

Canister Size: 1.4

Initial Vacuum(in Hg): 30

Final Vacuum(in Hg): 3.8 Receipt Vacuum(in Hg): 3.8

Flow Controller Type: Passive Flow Controller ID: SS-43GXS4

Sample Type: LG

| | | ppmv | | ALT-145 | | | Data (Time | |
|------------------------------|--------|------|------|-----------|----------|----|--------------------------|--------|
| Analyte | Result | MDL | LOQ | Flag/Qual | Dilution | PF | Date/Time Analyzed Ai | nalyst |
| Carbon Monoxide, as received | 187 | 90.0 | 90.0 | | 9 | 1 | 8/29/22 10:45 DF | -H |



Certificate of Analysis

Final Report

Laboratory Order ID 22H1523

Client Name: SCS Field Services - Harrisburg, PA

Date Received: 4330 Lewis Road, Suite 1

September 2, 2022 16:44 Date Issued:

August 26, 2022 10:16

Harrisburg, PA 17111

Submitted To: Mike Gibbons Project Number:

[none]

Client Site I.D.: **Bristol** Purchase Order:

ANALYTICAL RESULTS

Project Location: Field Sample #: 54 Sample Description/Location:

Sub Description/Location:

Initial Vacuum(in Hg): 30 Final Vacuum(in Hg): 4.0

Sample ID: 22H1523-03

Sampled: 8/24/2022 12:03

Canister ID: 063-00163::12862

Receipt Vacuum(in Hg): 4.0

Canister Size: 1.4 Sample Matrix: Air

Flow Controller Type: Passive Flow Controller ID: SS-43GXS4

Sample Type: LG

| | | ppmv | | ALT-145 | iteu, as receiveu basis | | Date/Time | |
|------------------------------|--------|------|------|-----------|-------------------------|----|---------------|---------|
| Analyte | Result | MDL | LOQ | Flag/Qual | Dilution | PF | Analyzed | Analyst |
| Carbon Monoxide, as received | ND | 90.0 | 90.0 | | 9 | 1 | 8/29/22 11:38 | DFH |



Certificate of Analysis

Final Report

Laboratory Order ID 22H1523

SCS Field Services - Harrisburg, PA Client Name:

Date Received: 4330 Lewis Road, Suite 1

September 2, 2022 16:44 Date Issued:

Harrisburg, PA 17111

Submitted To: Mike Gibbons Project Number: [none]

Client Site I.D.: **Bristol** Purchase Order:

ANALYTICAL RESULTS

Project Location: Sample Description/Location:

Field Sample #: 37 Sub Description/Location:

Canister ID: 063-00323::12068

Sample ID: 22H1523-04 Canister Size: 1.4 Sample Matrix: Air

Final Vacuum(in Hg): 4.4 Receipt Vacuum(in Hg): 4.4

Initial Vacuum(in Hg): 30

Flow Controller Type: Passive

August 26, 2022 10:16

Flow Controller ID: SS-43GXS4

Sample Type: LG

Sampled: 8/24/2022 11:50

| | | ppmv | | ALT-145 | | | | |
|------------------------------|--------|------|------|-----------|---------|-------|-----------------------|---------|
| Analyte | Result | MDL | LOQ | Flag/Qual | Dilutio | on PF | Date/Time Analyzed | Analyst |
| Carbon Monoxide, as received | ND | 90.0 | 90.0 | | 9 | 1 | 8/29/22 12:31 | DFH |



Certificate of Analysis

Final Report

Laboratory Order ID 22H1523

Client Name: SCS Field Services - Harrisburg, PA

PA Date Received:

August 26, 2022 10:16

4330 Lewis Road, Suite 1

Date Issued:

September 2, 2022 16:44

Harrisburg, PA 17111

Submitted To: Mike Gibbons

Project Number:

[none]

Client Site I.D.: Bristol

Purchase Order:

Analytical Summary

| Sample ID | Preparation Factors Initial / Final | Method | Batch ID | Sequence ID | Calibration ID |
|------------------------|--|----------------|---------------------|--------------------|----------------|
| Volatile Organic Compo | unds by GC/TCD - Unadjusted, as | received basis | Preparation Method: | No Prep VOC GC Air | |
| 22H1523-02 | 1.00 mL / 1.00 mL | ALT-145 | BFH1135 | SFH1048 | AG00026 |
| 22H1523-03 | 1.00 mL / 1.00 mL | ALT-145 | BFH1135 | SFH1048 | AG00026 |
| 22H1523-04 | 1.00 mL / 1.00 mL | ALT-145 | BFH1135 | SFH1048 | AG00026 |



Certificate of Analysis

Final Report

Laboratory Order ID 22H1523

SCS Field Services - Harrisburg, PA Client Name:

Date Received: Date Issued:

August 26, 2022 10:16

4330 Lewis Road, Suite 1

September 2, 2022 16:44

Harrisburg, PA 17111

Mike Gibbons Submitted To:

Project Number:

[none]

Client Site I.D.: **Bristol** Purchase Order:

Volatile Organic Compounds by GC/TCD - Unadjusted, as received basis - Quality Control **Enthalpy Analytical**

| | R | eporting | | Spike | Source | | %REC | | RPD | |
|----------------------------|----------|----------|-----------|---------|--------|--------|----------|------------|-------|------|
| Analyte | Result | Limit | Units | Level | Result | %REC | Limits | RPD | Limit | Qual |
| Batch BFH1135 - No Prep VO | C GC Air | | | | | | | | | |
| Blank (BFH1135-BLK1) | | | | | Prep | ared & | Analyzed | : 08/29/20 | 122 | |
| Carbon Monoxide | < | 10.0 | ppmv | | | | | | | |
| LCS (BFH1135-BS1) | | | | | Prep | ared & | Analyzed | : 08/29/20 | 22 | |
| Methane | 4490 | 500 | ppmv | 5000 | | 89.7 | 0-200 | | | |
| Carbon dioxide | 3950 | 500 | ppmv | 5000 | | 79.1 | 0-200 | | | |
| Oxygen (O2) | 4970 | 500 | ppmv | 5000 | | 99.5 | 0-200 | | | |
| Nitrogen (N2) | 5370 | 2000 | ppmv | 5000 | | 107 | 0-200 | | | |
| Hydrogen (H2) | 5610 | 200 | ppmv | 5100 | | 110 | 0-200 | | | |
| Carbon Monoxide | 4810 | 10 | ppmv | 5000 | | 96.3 | 0-200 | | | |
| Ouplicate (BFH1135-DUP1) | | Sou | urce: 22H | 1523-02 | Prep | ared & | Analyzed | : 08/29/20 | 22 | |
| Methane | 237000 | 4500 | ppmv | | 23800 | 00 | | 0.350 | 25 | |
| Carbon dioxide | 445000 | 4500 | ppmv | | 44500 | 00 | | 0.0621 | 25 | |
| Oxygen (O2) | 32100 | 4500 | ppmv | | 3230 | 0 | | 0.388 | 25 | |
| Nitrogen (N2) | 173000 | 18000 | ppmv | | 17400 | 00 | | 0.366 | 25 | |
| Hydrogen (H2) | 29700 | 1800 | ppmv | | 2970 | 0 | | 0.0145 | 25 | |
| Carbon Monoxide | 183 | 90.0 | ppmv | | 187 | | | 2.48 | 25 | |
| Ouplicate (BFH1135-DUP2) | | Sou | urce: 22H | 1523-03 | Prep | ared & | Analyzed | : 08/29/20 | 22 | |
| Methane | 359000 | 4500 | ppmv | | 36000 | 00 | | 0.373 | 25 | |
| Carbon dioxide | 387000 | 4500 | ppmv | | 38700 | 00 | | 0.250 | 25 | |
| Oxygen (O2) | 8720 | 4500 | ppmv | | 8760 |) | | 0.425 | 25 | |
| Hydrogen (H2) | 6700 | 1800 | ppmv | | 6620 |) | | 1.18 | 25 | |
| Nitrogen (N2) | 136000 | 18000 | ppmv | | 13700 | 00 | | 0.385 | 25 | |
| Carbon Monoxide | < | 90.0 | ppmv | | <90.0 | 0 | | NA | 25 | |
| Duplicate (BFH1135-DUP3) | | Sou | urce: 22H | 1523-04 | Prep | ared & | Analyzed | : 08/29/20 | 22 | |
| Methane | 134000 | 4500 | ppmv | | 13200 | 00 | | 1.15 | 25 | |
| Carbon dioxide | 206000 | 4500 | ppmv | | 18300 | 00 | | 11.6 | 25 | |
| Oxygen (O2) | 77000 | 4500 | ppmv | | 7660 | 0 | | 0.578 | 25 | |
| Hydrogen (H2) | 7550 | 1800 | ppmv | | 7540 |) | | 0.0954 | 25 | |
| Nitrogen (N2) | 478000 | 18000 | ppmv | | 47600 | 00 | | 0.514 | 25 | |
| Carbon Monoxide | < | 90.0 | ppmv | | <90.0 | 0 | | NA | 25 | |



Certificate of Analysis

Final Report

Laboratory Order ID 22H1523

Client Name: SCS Field Services - Harrisburg, PA

rg, PA Date Received:

August 26, 2022 10:16

4330 Lewis Road, Suite 1

Date Issued:

September 2, 2022 16:44

Harrisburg, PA 17111

Submitted To: Mike Gibbons

Project Number:

[none]

Client Site I.D.: Bristol

Purchase Order:

Volatile Organic Compounds by GC/TCD - Unadjusted, as received basis - Quality Control

Enthalpy Analytical

| | Reporting | | | Spike | Source | %R | EC | RPD | | |
|---------|-----------|-------|-------|-------|--------|----------|---------|-------|------|--|
| Analyte | Result | Limit | Units | Level | Result | %REC Lim | its RPD | Limit | Qual | |

Batch BFH1135 - No Prep VOC GC Air

Certified Analytes included in this Report

Analyte Certifications Analyte Certifications

| Code | Description | Laboratory ID | Expires |
|-------|-------------------------------------|---------------|------------|
| MdDOE | Maryland DE Drinking Water | 341 | 12/31/2022 |
| NCDEQ | North Carolina DEQ | 495 | 12/31/2022 |
| NYDOH | New York DOH Drinking Water | 12096 | 04/01/2023 |
| PADEP | NELAP-Pennsylvania Certificate #007 | 68-03503 | 10/31/2022 |
| VELAP | NELAP-Virginia Certificate #11900 | 460021 | 06/14/2023 |
| WVDEP | West Virginia DEP | 350 | 11/30/2022 |

Qualifiers and Definitions

RPD Relative Percent Difference

Qual Qualifers

TIC

-RE Denotes sample was re-analyzed

PF Preparation Factor

MDL Method Detection Limit

LOQ Limit of Quantitation

ppbv parts per billion by volume

Tentatively Identified Compounds are compounds that are identified by comparing the analyte mass spectral pattern with the

NIST spectral library. A TIC spectral match is reported when the pattern is at least 75% consistent with the published pattern. Compound concentrations are estimated and are calculated using an internal standard response factor of 1.

All EPA method 3C results are reported as normalized values when the sum total of all evaluated constituents is outside ± 10%

of the absolute.

| PH | IONE #: | | | | | IN | VOICE PH | ONE #: | | | | P.O. # | F: | |
|------|---------------------|--------------------------|------------------------|-------------|----------|----------------------|---|------------------------------------|---------------------------------------|----------------------------|--|-------------------------------|-----------|---------------------------|
| FA | X #: | | | EN | /IAIL | .: | | | · · · · · · · · · · · · · · · · · · · | | | Pretre | atment Pr | rogram: |
| ls s | sample for comp | oliance rep | orting? | YES NO |) | Regulate | ory State: | V# Is | sample fro | m a chlori | nated supp | oly? | YES / | ŶO PV |
| SA | MPLER NAME | (PRINT): | Ryav | Seynour | | SA | MPLER S | IGNATUF | RE: Myaw L | Signou | | Turn . | Around T | ime: Cir |
| Mat | rix Codes: AA=Indoo | r/Ambient Air | SG=Soil | Gas LV=Land | dfill/\ | ent Gas OT | =Other | | 7 | | | | 063 | 3-22H-000 |
| | | Regulator | Info | Canister Ir | nforn | nation | | | Sampling S | Start Inform | ation | | Sampling | Stop Inform |
| | CLIENT | | | | | | LAB | LAB | Barometric | Pres. (in Ho | g): | | Barometri | c Pres. (in F |
| | SAMPLE I.D. | Flow Controller ID | Cal Flow (mUmin) | Canister ID | Size (L) | Cleaning Batch ID | Outgoing Canister Vacuum (in Hg) | Receiving Canister Vacuum (i | | Start Time (24hr clock) | Initial Canister Vacuum (in Hg) | Starting Sample Temp °F | Stop Date | Stop Time (24hr clock) |
| 1) | 37 | \$\$- 436,x54 | 25110> | 12473 | 1.4 | 220801-03 | 30 | ×(30) | 8/24/22 | 11:48 | 23 | 152 | 8/24/22 | 11:50 |
| 2) | 31 R | 55. 43GXS4 | 2005 | 12662 | 1.4 | 220801-03 | 30 | (3.8) | 8/24/22 | 11:15 | 30 | 156 | 8/14/ | 11:20 |
| 3) | 54 | 55- 936×54 | 45400 | 12862 | ۱.۲ | 220624-62 | 24 | 7(4.0 | 8/24/22 | 12:00 | 24 | 150° | 8/24/22 | 12:03 |
| 4) | | | | | | | | | | | | | | |
| | | | | | | | | | | · | 20,0 | 10 | 70 V |) YW |
| REL | INQUISHED: | Son . | | 8/24/12 | REC | CEIVED: | 1026 | DA | TE / TIME | I . | ackage LA | B USE | E ONLY'S | • |
| Tage | IQUISHED: ALA | EXE | | TE / TIME | | CEIVED: | Milm | X-8126 | TE / TIME | Level II | | SCS Bristo | | ervices |
| | | | DAT | re / Time | REC | CEI <u>A</u> ED. | - W | DA | TE / TIME | Level III Level IV | | | | 022 Du |
| | | | | | | | | | | | | | | |

| Ph | IONE #: | | | | | INVOICE PHONE #: | | | | | | | P.O. #: | | | |
|------------|---------------------|--------------------------|-------------------------|--------------|----------|----------------------|---|-----------------------|-----------------------------------|-----------------------------|--|---------------|--------------------------------|-------------|--|--|
| FA | X #: | | | EM | AIL | | | | | | | Pretre | atment Pr | rogram: | | |
| is: | sample for comp | liance repo | orting? | YES NO | | Regulate | ory State: | Is | sample fro | m a chlorii | nated supp | oly? | YES N | NO F | | |
| SA | MPLER NAME | (PRINT): | | | | SA | MPLER S | IGNATU | RE: | | | Turn | Around T | ime: C | | |
| Mat | rix Codes: AA=Indoo | r/Ambient Air | SG=Soil | Gas LV=Land | fill∧ | ent Gas OT | ≕Other | | | | | | 063 | 3-22F-00 | | |
| | | Regulator | Info | Canister Inf | forn | nation | | | Sampling | Start Inform | ation | | Sampling | Stop Info | | |
| | CLIENT | | [| | | | LAB | LAB | Barometric | Pres. (in H | 3): | | Barometri | c Pres. (in | | |
| | SAMPLE I.D. | Flow Controller ID | Cal Flow (mL/min) | Canister ID | Size (L) | Cleaning Batch ID | Outgoing Canister Vacuum (in Hg) | Receiving Canister | | Start Time (24hr clock) | Initial Canister Vacuum (in Hg) | | Stop Date | Stop Tim | | |
| 1) | | | | 12862 | 1.4 | IC220624- 02 | 20.6 | | | | | | | | | |
| 2) | | | | 12068 | 1.4 | IC220624- 02 | 20.6 | 4,4 |) | | | | | | | |
| 3) | | | | | | | | | | | | | | | | |
| 4) | | | | | | | | | | | | | | | | |
| عوا | LINQUISHED: | | | 1 | DEC | SEN/ED. | | | | T 2 2 2 2 2 | 20.9 | 00 | 30 | No | | |
| | LINQUISHED. | | | | KE | CEIVED: | AFVF | | ATE / TIME | 1 | ackage L | | | A C | | |
| Page 10 of | LINQUISHED: | LEXE | | | 1 | CENTED: | M fin | 0/8/2 | ATE / TIME (C) / (O) ATE / TIME | Level II Level III Level IV | | 22 <u>H</u> 3 | CS Fiel ristol ecd: 08/2 | | | |



Certificate of Analysis

Final Report

Laboratory Order ID 22I0129

Client Name: SCS Field Services - Harrisburg, PA

Date Received: September 6, 2022 8:00

4330 Lewis Road, Suite 1

Date Issued: September 12, 2022 13:15

Harrisburg, PA 17111

Project Number: [none]

Submitted To:

Ryan Seymour

Purchase Order:

Client Site I.D.:

Bristol

Enclosed are the results of analyses for samples received by the laboratory on 09/06/2022 08:00. If you have any questions concerning this report, please feel free to contact the laboratory.

Sincerely,

Ted Soyars

Technical Director

100001415

End Notes:

The test results listed in this report relate only to the samples submitted to the laboratory and as received by the Laboratory.

Unless otherwise noted, the test results for solid materials are calculated on a wet weight basis. Analyses for pH, dissolved oxygen, temperature, residual chlorine and sulfite that are performed in the laboratory do not meet NELAC requirements due to extremely short holding times. These analyses should be performed in the field. The results of field analyses performed by the Sampler included in the Certificate of Analysis are done so at the client's request and are not included in the laboratory's fields of certification nor have they been audited for adherence to a reference method or procedure.

The signature on the final report certifies that these results conform to all applicable NELAC standards unless otherwise specified. For a complete list of the Laboratory's NELAC certified parameters please contact customer service.

This report shall not be reproduced except in full without the expressed and written approval of an authorized representative of Enthalpy Analytical, Inc.





Certificate of Analysis

Final Report

Laboratory Order ID 22I0129

Client Name: SCS Field Services - Harrisburg, PA

Date Received: September 6, 2022 8:00

4330 Lewis Road, Suite 1

Date Issued: September 12, 2022 13:15

Harrisburg, PA 17111

Project Number: [none]

Submitted To: Ryan Seymour

Purchase Order:

Client Site I.D.: Bristol

ANALYTICAL REPORT FOR SAMPLES

| Sample ID | Laboratory ID | Matrix | Date Sampled | Date Received |
|-----------|---------------|--------|------------------|------------------|
| 31R | 2210129-01 | Air | 09/01/2022 12:33 | 09/06/2022 08:00 |
| 37 | 2210129-02 | Air | 09/01/2022 12:38 | 09/06/2022 08:00 |
| 51 | 2210129-03 | Air | 09/01/2022 13:49 | 09/06/2022 08:00 |
| 67 | 2210129-04 | Air | 09/01/2022 13:59 | 09/06/2022 08:00 |
| 54 | 2210129-05 | Air | 09/01/2022 14:12 | 09/06/2022 08:00 |



Certificate of Analysis

Final Report

Laboratory Order ID 22I0129

Client Name: SCS Field Services - Harrisburg, PA

4330 Lewis Road, Suite 1

Harrisburg, PA 17111

Submitted To: Ryan Seymour

Client Site I.D.: **Bristol**

ANALYTICAL RESULTS

Project Location:

Field Sample #: 31R

Sample ID: 22I0129-01 Sample Matrix: Air

Sampled: 9/1/2022 12:33

Analyte

Carbon Monoxide, as received

Sample Type: LG

September 6, 2022 8:00 Date Received:

Date Issued:

September 12, 2022 13:15

Project Number: [none]

Purchase Order:

Sample Description/Location:

Sub Description/Location: Canister ID: 304: 063-00291

Canister Size: 1.4

Initial Vacuum(in Hg): 30

Final Vacuum(in Hg): 7.4

Receipt Vacuum(in Hg): 7.4 Flow Controller Type: Passive

Flow Controller ID: S5-43GX54

| Vola | ntile Organio | c Compoun | nds by GC/TCD - ALT-145 | Unadjusted, as received basis | | | | | • |
|--------|---------------|-----------|----------------------------|-------------------------------|----------|----|-----------------------|---------|---|
| lesult | MDL | LOQ | Flag/Qual | | Dilution | PF | Date/Time Analyzed | Analyst | |
| 240 | 90.0 | 90.0 | | | 9 | 1 | 9/7/22 14:59 | DFH | |



Certificate of Analysis

Final Report

Laboratory Order ID 22I0129

SCS Field Services - Harrisburg, PA Client Name:

Date Received:

September 6, 2022 8:00

4330 Lewis Road, Suite 1

Date Issued:

September 12, 2022 13:15

Harrisburg, PA 17111

Submitted To:

Ryan Seymour

Project Number:

[none]

Client Site I.D.:

Bristol

Purchase Order:

ANALYTICAL RESULTS

Project Location:

Field Sample #: 37

Sample Description/Location:

Sub Description/Location:

Final Vacuum(in Hg): 6.6

Canister ID: 10041: 063-00073

Receipt Vacuum(in Hg): 6.6

Initial Vacuum(in Hg): 30

Sample ID: 22I0129-02

Sample Matrix: Air Sampled: 9/1/2022 12:38 Canister Size: 1.4

Flow Controller Type: Passive

Flow Controller ID: S5-43GX54

Sample Type: LG

| | | ppmv | | ALT-145 | | | | |
|------------------------------|--------|------|------|-----------|----------|----|-----------------------|---------|
| Analyte | Result | MDL | LOQ | Flag/Qual | Dilution | PF | Date/Time Analyzed | Analyst |
| Carbon Monoxide, as received | ND | 90.0 | 90.0 | | 9 | 1 | 9/8/22 8:39 | DFH |



Certificate of Analysis

Final Report

Laboratory Order ID 22I0129

Client Name: SCS Field Services - Harrisburg, PA

4330 Lewis Road, Suite 1

Date Received: Date Issued:

September 6, 2022 8:00

September 12, 2022 13:15

Harrisburg, PA 17111

Submitted To: Ryan Seymour Project Number:

[none]

Client Site I.D.: **Bristol** Purchase Order:

ANALYTICAL RESULTS

Project Location: Field Sample #: 51

Sample ID: 2210129-03

Sample Description/Location:

Sub Description/Location:

Canister ID: 10094: 063-00176

Canister Size: 1.4

Initial Vacuum(in Hg): 30

Final Vacuum(in Hg): 4.8

Receipt Vacuum(in Hg): 4.8 Flow Controller Type: Passive

Flow Controller ID: S5-43GX54

Sample Matrix: Air Sampled: 9/1/2022 13:49 Sample Type: LG

| | | ppmv | pou | ALT-145 | | | Data/Time | |
|------------------------------|--------|------|------|-----------|----------|----|-----------------------|---------|
| Analyte | Result | MDL | LOQ | Flag/Qual | Dilution | PF | Date/Time Analyzed | Analyst |
| Carbon Monoxide, as received | 141 | 90.0 | 90.0 | | 9 | 1 | 9/8/22 9:32 | DFH |



Certificate of Analysis

Final Report

Laboratory Order ID 22I0129

SCS Field Services - Harrisburg, PA Client Name:

Date Received: 4330 Lewis Road, Suite 1 Date Issued:

Harrisburg, PA 17111

Submitted To: Ryan Seymour Project Number: [none]

Client Site I.D.: **Bristol** Purchase Order:

ANALYTICAL RESULTS

Project Location: Sample Description/Location:

Field Sample #: 67 Sub Description/Location:

Canister ID: 11300: 063-00078 Sample ID: 22I0129-04

Canister Size: 1.4

Sample Matrix: Air

Sample Type: LG

Sampled: 9/1/2022 13:59

Volatile Organic Compounds by GC/TCD - Unadjusted, as received basis

| | ppmv | | | ALT-145 | | | | |
|------------------------------|--------|------|------|-----------|----------|----|-----------------------|---------|
| Analyte | Result | MDL | LOQ | Flag/Qual | Dilution | PF | Date/Time Analyzed | Analyst |
| Carbon Monoxide, as received | 200 | 90.0 | 90.0 | | 9 | 1 | 9/8/22 10:26 | DFH |

September 6, 2022 8:00

Initial Vacuum(in Hg): 30

Final Vacuum(in Hg): 5.6

Receipt Vacuum(in Hg): 5.6

Flow Controller Type: Passive

Flow Controller ID: S5-43GX54

September 12, 2022 13:15



Certificate of Analysis

Final Report

Laboratory Order ID 22I0129

Client Name: SCS Field Services - Harrisburg, PA

4330 Lewis Road, Suite 1

Date Received:

September 6, 2022 8:00

Date Issued:

September 12, 2022 13:15

Harrisburg, PA 17111

Submitted To:

Ryan Seymour

Project Number:

[none]

Client Site I.D.:

Bristol

Purchase Order:

ANALYTICAL RESULTS

Project Location:

Field Sample #: 54

Sample ID: 2210129-05

Sample Matrix: Air

Sampled: 9/1/2022 14:12

Sample Type: LG

Sample Description/Location:

Sub Description/Location:

Canister ID: 11305: 063-00109

Canister Size: 1.4

Initial Vacuum(in Hg): 30

Final Vacuum(in Hg): 4.4

Receipt Vacuum(in Hg): 4.4

Flow Controller Type: Passive

Flow Controller ID: S5-43GX54

| | Volatile Organic Compounds by GC/TCD - Unadjusted, as received basis ppmv ALT-145 | | | | | | | | | | |
|------------------------------|---|------|------|-----------|----------|----|-----------------------|---------|--|--|--|
| Analyte | Result | MDL | LOQ | Flag/Qual | Dilution | PF | Date/Time Analyzed | Analyst | | | |
| Carbon Monoxide, as received | ND | 90.0 | 90.0 | | 9 | 1 | 9/8/22 11:19 | DFH | | | |



Certificate of Analysis

Final Report

Laboratory Order ID 22I0129

Date Received:

Client Name: SCS Field Services - Harrisburg, PA

or leid dervices - Harrisburg, FA

4330 Lewis Road, Suite 1 Date Issued:

September 6, 2022 8:00 September 12, 2022 13:15

Harrisburg, PA 17111

Submitted To: Ryan Seymour Project Number: [none]

Client Site I.D.: Bristol Purchase Order:

Analytical Summary

| Sample ID | Preparation Factors Initial / Final | Method | Batch ID | Sequence ID | Calibration ID |
|-----------------------|--|----------------------|---------------------|--------------------|----------------|
| Volatile Organic Comp | oounds by GC/TCD - Unadjuste | d, as received basis | Preparation Method: | No Prep VOC GC Air | |
| 2210129-01 | 1.00 mL / 1.00 mL | ALT-145 | BFI0173 | SFI0181 | AG00026 |
| 2210129-02 | 1.00 mL / 1.00 mL | ALT-145 | BFI0173 | SFI0231 | AG00026 |
| 2210129-03 | 1.00 mL / 1.00 mL | ALT-145 | BFI0173 | SFI0231 | AG00026 |
| 2210129-04 | 1.00 mL / 1.00 mL | ALT-145 | BFI0173 | SFI0231 | AG00026 |
| 2210129-05 | 1.00 mL / 1.00 mL | ALT-145 | BFI0173 | SFI0231 | AG00026 |



Certificate of Analysis

Final Report

Laboratory Order ID 22I0129

Client Name: SCS Field Services - Harrisburg, PA

Date Received:

September 6, 2022 8:00

4330 Lewis Road, Suite 1

Reporting

Date Issued:

September 12, 2022 13:15

Harrisburg, PA 17111

Submitted To: Ryan Seymour

Project Number:

[none]

RPD

Client Site I.D.: Bristol

Purchase Order:

%REC

Volatile Organic Compounds by GC/TCD - Unadjusted, as received basis - Quality Control Enthalpy Analytical

Source

Spike

| | יו | eporting | | Spike | Source | | 701 NEC | | INFD | | |
|-----------------------------|--------|----------|------------|--------|--------|---------|----------|------------|-------|------|--|
| Analyte | Result | Limit | Units | Level | Result | %REC | Limits | RPD | Limit | Qual | |
| Batch BFI0173 - No Prep VOC | GC Air | | | | | | | | | | |
| Blank (BFI0173-BLK1) | | | | | Prep | ared & | Analyzed | : 09/07/20 |)22 | | |
| Carbon Monoxide | < | 10.0 | ppmv | | | | | | | | |
| LCS (BFI0173-BS1) | | | | | Prep | ared & | Analyzed | : 09/07/20 |)22 | | |
| Methane | 4390 | 500 | ppmv | 5000 | | 87.8 | 0-200 | | | | |
| Carbon dioxide | 4540 | 500 | ppmv | 5000 | | 90.9 | 0-200 | | | | |
| Oxygen (O2) | 5050 | 500 | ppmv | 5000 | | 101 | 0-200 | | | | |
| Nitrogen (N2) | 5710 | 2000 | ppmv | 5000 | | 114 | 0-200 | | | | |
| Hydrogen (H2) | 5640 | 200 | ppmv | 5100 | | 111 | 0-200 | | | | |
| Carbon Monoxide | 4740 | 10 | ppmv | 5000 | | 94.8 | 0-200 | | | | |
| Duplicate (BFI0173-DUP1) | | Soi | urce: 2210 | 007-01 | Prep | ared & | Analyzed | : 09/07/20 |)22 | | |
| Methane | 196000 | 4500 | ppmv | | 19400 | 00 | | 1.03 | 25 | | |
| Carbon dioxide | 623000 | 4500 | ppmv | | 61600 | 00 | | 1.22 | 25 | | |
| Oxygen (O2) | 4850 | 4500 | ppmv | | 4820 |) | | 0.646 | 25 | | |
| Nitrogen (N2) | 47600 | 18000 | ppmv | | 4710 | 0 | | 1.04 | 25 | | |
| Hydrogen (H2) | 80200 | 1800 | ppmv | | 7960 | 0 | | 0.785 | 25 | | |
| Carbon Monoxide | 778 | 90.0 | ppmv | | 769 | | | 1.18 | 25 | | |
| Duplicate (BFI0173-DUP2) | | Soi | urce: 2210 | 009-01 | Prep | ared & | Analyzed | : 09/07/20 |)22 | | |
| Methane | 211000 | 4500 | ppmv | | 20900 | 00 | | 0.895 | 25 | | |
| Carbon dioxide | 639000 | 4500 | ppmv | | 63400 | 00 | | 0.660 | 25 | | |
| Oxygen (O2) | < | 4500 | ppmv | | <450 | 0 | | NA | 25 | | |
| Hydrogen (H2) | 76800 | 1800 | ppmv | | 7550 | 0 | | 1.62 | 25 | | |
| Nitrogen (N2) | < | 18000 | ppmv | | <1800 | 00 | | NA | 25 | | |
| Carbon Monoxide | 682 | 90.0 | ppmv | | 677 | | | 0.702 | 25 | | |
| Duplicate (BFI0173-DUP3) | | Soi | urce: 2210 | 010-01 | Prep | pared & | Analyzed | : 09/07/20 |)22 | | |
| Methane | 130000 | 4500 | ppmv | | 13000 | 00 | | 0.160 | 25 | | |
| Carbon dioxide | 465000 | 4500 | ppmv | | 46400 | 00 | | 0.227 | 25 | | |
| Oxygen (O2) | 17100 | 4500 | ppmv | | 1700 | 0 | | 0.330 | 25 | | |
| Nitrogen (N2) | 69600 | 18000 | ppmv | | 6940 | 0 | | 0.395 | 25 | | |
| Hydrogen (H2) | 249000 | 1800 | ppmv | | 24700 | 20 | | 0.790 | 25 | | |
| , , , | 249000 | 1000 | ppiliv | | 24700 | JU | | 0.790 | 20 | | |



Certificate of Analysis

Final Report

Laboratory Order ID 22I0129

Client Name: SCS Field Services - Harrisburg, PA Date Received:

September 6, 2022 8:00

4330 Lewis Road, Suite 1

Date Issued:

September 12, 2022 13:15

Harrisburg, PA 17111

Ryan Seymour Submitted To:

Project Number:

[none]

Client Site I.D.: Bristol Purchase Order:

Volatile Organic Compounds by GC/TCD - Unadjusted, as received basis - Quality Control

Enthalpy Analytical

| | | Reporting | | Spike | Source | | %REC | | RPD | |
|----------------------------|--------------------|-----------|------------|----------|--------|----------|----------|------------|--------|------|
| Analyte | Result | Limit | Units | Level | Result | %REC | Limits | RPD | Limit | Qual |
| | resur | Liiiik | Office | LOVOI | result | 701120 | Limito | TUB | Liiiii | Quai |
| Batch BFI0173 - No Prep VO | C GC Air | | | | | | | | | |
| Duplicate (BFI0173-DUP4) | | Soi | urce: 2210 | 010-02 | Prep | ared & A | Analyzed | : 09/07/20 |)22 | |
| Methane | 170000 | 4500 | ppmv | | 16900 | 00 | | 0.402 | 25 | |
| Carbon dioxide | 381000 | 4500 | ppmv | | 38000 | 00 | | 0.0863 | 25 | |
| Oxygen (O2) | 43400 | 4500 | ppmv | | 4320 | 0 | | 0.402 | 25 | |
| Hydrogen (H2) | 119000 | 1800 | ppmv | | 11900 | 00 | | 0.137 | 25 | |
| Nitrogen (N2) | 163000 | 18000 | ppmv | | 16200 | 00 | | 0.358 | 25 | |
| Carbon Monoxide | 583 | 90.0 | ppmv | | 586 | | | 0.570 | 25 | |
| Duplicate (BFI0173-DUP5) | Source: 22I0010-03 | | | | Prep | ared & A | Analyzed | : 09/07/20 |)22 | |
| Methane | 99000 | 4500 | ppmv | <u> </u> | 9830 | 0 | <u> </u> | 0.692 | 25 | |
| Carbon dioxide | 537000 | 4500 | ppmv | | 53200 | 00 | | 1.03 | 25 | |
| Oxygen (O2) | 27400 | 4500 | ppmv | | 2710 | 0 | | 1.00 | 25 | |
| Nitrogen (N2) | 105000 | 18000 | ppmv | | 10400 | 00 | | 25 | | |
| Hydrogen (H2) | 164000 | 1800 | ppmv | | 16300 | 00 | | 0.689 | 25 | |
| Carbon Monoxide | 983 | 90.0 | ppmv | | 976 | | | 0.698 | 25 | |
| Duplicate (BFI0173-DUP6) | | Soi | urce: 2210 | 010-04 | Prep | ared & A | Analyzed |)22 | | |
| Methane | 128000 | 4500 | ppmv | | 12900 | 00 | | 0.787 | 25 | |
| Carbon dioxide | 611000 | 4500 | ppmv | | 61400 | 00 | | 0.514 | 25 | |
| Oxygen (O2) | 12100 | 4500 | ppmv | | 1220 | 0 | | 0.516 | 25 | |
| Nitrogen (N2) | 53100 | 18000 | ppmv | | 5330 | 0 | | 0.370 | 25 | |
| Hydrogen (H2) | 103000 | 1800 | ppmv | | 10400 | 00 | | 0.373 | 25 | |
| Carbon Monoxide | 604 | 90.0 | ppmv | | 611 | | | 1.02 | 25 | |
| Duplicate (BFI0173-DUP7) | | So | urce: 2210 | 129-01 | Prep | ared & A | Analyzed | : 09/07/20 |)22 | |
| Methane | 244000 | 4500 | ppmv | | 24200 | 00 | | 0.665 | 25 | |
| Carbon dioxide | 511000 | 4500 | ppmv | | 52200 | 00 | | 2.13 | 25 | |
| Oxygen (O2) | 14000 | 4500 | ppmv | | 1400 | 0 | | 0.495 | 25 | |
| Hydrogen (H2) | 38500 | 1800 | ppmv | | 3800 | 0 | | 1.44 | 25 | |
| Nitrogen (N2) | 112000 | 18000 | ppmv | | 11200 | 00 | | 0.611 | 25 | |
| Carbon Monoxide | 241 | 90.0 | ppmv | | 240 | | | 0.598 | 25 | |
| | | | | | | | | | | |



Certificate of Analysis

Final Report

Laboratory Order ID 22I0129

SCS Field Services - Harrisburg, PA Client Name:

Date Received: 4330 Lewis Road, Suite 1

Date Issued:

September 6, 2022 8:00

September 12, 2022 13:15

Harrisburg, PA 17111

Ryan Seymour Submitted To:

Project Number:

[none]

Client Site I.D.: Bristol Purchase Order:

Volatile Organic Compounds by GC/TCD - Unadjusted, as received basis - Quality Control

Enthalpy Analytical

| | R | eporting | | Spike | Source | | %REC | | RPD | |
|----------------------------|----------|----------|------------|--------|--------|-----------|----------|-----------|--------------|------|
| Analyte | Result | Limit | Units | Level | Result | %REC | Limits | RPD | Limit | Qual |
| Batch BFI0173 - No Prep VO | C GC Air | | | | | | | | | |
| Duplicate (BFI0173-DUP8) | | Sou | urce: 2210 | 129-02 | Prep | pared: 09 | 9/07/202 | 2 Analyze | d: 09/08/202 | 2 |
| Methane | 134000 | 4500 | ppmv | | 13400 | 00 | | 0.179 | 25 | |
| Carbon dioxide | 185000 | 4500 | ppmv | | 18400 | 00 | | 0.349 | 25 | |
| Oxygen (O2) | 76000 | 4500 | ppmv | | 7570 | 0 | | 0.348 | 25 | |
| Nitrogen (N2) | 475000 | 18000 | ppmv | | 47400 | 00 | | 0.287 | 25 | |
| Hydrogen (H2) | 8130 | 1800 | ppmv | | 8280 |) | | 1.82 | 25 | |
| Carbon Monoxide | < | 90.0 | ppmv | | <90. | 0 | | NA | 25 | |
| Duplicate (BFI0173-DUP9) | | Sou | urce: 2210 | 129-03 | Prep | pared: 09 | 9/07/202 | 2 Analyze | d: 09/08/202 | 2 |
| Methane | 325000 | 4500 | ppmv | | 32900 | 00 | | 1.18 | 25 | |
| Carbon dioxide | 367000 | 4500 | ppmv | | 37200 | 00 | | 1.47 | 25 | |
| Oxygen (O2) | 46400 | 4500 | ppmv | | 4700 | 0 | | 1.23 | 25 | |
| Nitrogen (N2) | 169000 | 18000 | ppmv | | 17000 | 00 | | 1.12 | 25 | |
| Hydrogen (H2) | 22300 | 1800 | ppmv | | 2250 | 0 | | 0.718 | 25 | |
| Carbon Monoxide | 138 | 90.0 | ppmv | | 141 | | | 2.00 | 25 | |
| Duplicate (BFI0173-DUPA) | | Sou | urce: 2210 | 129-04 | Prep | ared: 09 | 9/07/202 | 2 Analyze | d: 09/08/202 | 2 |
| Methane | 409000 | 4500 | ppmv | | 40400 | 00 | | 1.20 | 25 | |
| Carbon dioxide | 445000 | 4500 | ppmv | | 43900 | 00 | | 1.23 | 25 | |
| Oxygen (O2) | 11700 | 4500 | ppmv | | 1140 | 0 | | 2.16 | 25 | |
| Hydrogen (H2) | 36200 | 1800 | ppmv | | 3540 | 0 | | 2.12 | 25 | |
| Nitrogen (N2) | 43600 | 18000 | ppmv | | 4320 | 0 | | 0.844 | 25 | |
| Carbon Monoxide | 200 | 90.0 | ppmv | | 200 | | | 0.360 | 25 | |
| Duplicate (BFI0173-DUPB) | | Sou | urce: 2210 | 129-05 | Prep | pared: 09 | 9/07/202 | 2 Analyze | d: 09/08/202 | 2 |
| Methane | 388000 | 4500 | ppmv | | 38600 | 00 | | 0.471 | 25 | |
| Carbon dioxide | 393000 | 4500 | ppmv | | 39200 | 00 | | 0.232 | 25 | |
| Oxygen (O2) | 5820 | 4500 | ppmv | | 5780 |) | | 0.743 | 25 | |
| Hydrogen (H2) | 7900 | 1800 | ppmv | | 7760 |) | | 1.81 | 25 | |
| Nitrogen (N2) | 147000 | 18000 | ppmv | | 14600 | 00 | | 0.537 | 25 | |
| Carbon Monoxide | < | 90.0 | ppmv | | <90. | 0 | | NA | 25 | |



Certificate of Analysis

Final Report

Laboratory Order ID 22I0129

Client Name: SCS Field Services - Harrisburg, PA

Date Received:

September 6, 2022 8:00

4330 Lewis Road, Suite 1

Date Issued:

September 12, 2022 13:15

Harrisburg, PA 17111

Submitted To: Ryan Seymour

Project Number:

[none]

Client Site I.D.: Bristol

Purchase Order:

Certified Analytes included in this Report

Analyte Certifications Analyte Certifications

| Code | Description | Laboratory ID | Expires |
|-------|-------------------------------------|---------------|------------|
| MdDOE | Maryland DE Drinking Water | 341 | 12/31/2022 |
| NCDEQ | North Carolina DEQ | 495 | 12/31/2022 |
| NYDOH | New York DOH Drinking Water | 12096 | 04/01/2023 |
| PADEP | NELAP-Pennsylvania Certificate #007 | 68-03503 | 10/31/2022 |
| VELAP | NELAP-Virginia Certificate #11900 | 460021 | 06/14/2023 |
| WVDEP | West Virginia DEP | 350 | 11/30/2022 |

Qualifiers and Definitions

RPD Relative Percent Difference

Qual Qualifers

TIC

-RE Denotes sample was re-analyzed

PF Preparation Factor

MDL Method Detection Limit

LOQ Limit of Quantitation

ppbv parts per billion by volume

Tentatively Identified Compounds are compounds that are identified by comparing the analyte mass spectral pattern with the

NIST spectral library. A TIC spectral match is reported when the pattern is at least 75% consistent with the published pattern.

Compound concentrations are estimated and are calculated using an internal standard response factor of 1.

All EPA method 3C results are reported as normalized values when the sum total of all evaluated constituents is outside ± 10% of the absolute.

| ĮΡΗ | IONE #: | | | | | | VOICE PH | ONE #: | | | | P.O. # | F | |
|-------------|---------------------|--------------------------|------------------------|-------------|-----------|----------------------|---|--|------------------|----------------------------|--|-------------------------------|---|-----------------|
| FA | X #: | | | EN | IAIL | • | | | | | | Pretre | atment Pr | rogram: |
| ls s | sample for comp | liance repo | orting? | YES NO | | Regulate | ory State: | <i>∖A</i> - Is: | sample fro | m a chlorii | nated supp | oly? | YES T | 10 P |
| SA | MPLER NAME | (PRINT): | Ryar | Seym | no | u SA | MPLER S | IGNATUR | E: Rye | em S | lymon | Turn / | Around T | ime: C |
| Mat | rix Codes: AA≕Indoo | r/Ambient Air | SG=Soll | Gas LV=Land | ifill/V | ent Gas OT | =Other | | | | V | | 063 | 3-22H-00 |
| | | Regulator | Info | Canister In | forn | nation | | | Sampling S | Start Inform | ation | | Sampling | Stop Infor |
| | CLIENT | | | | | | LAB | LAB | Barometric | Pres. (in Ho | <u>,):</u> | <u> </u> | Barometri | c Pres. (in |
| | SAMPLE I.D. | Flow Controller ID | Cal Flow (m⊔min) | Canister ID | Size (L) | Cleaning Batch ID | Outgoing Canister Vacuum (in Hg) | Receiving Canister Vacuum (in Hg) | Start Date | Start Time (24hr clock) | Initial Canister Vacuum (in Hg) | Starting Sample Temp *F | Stop Date | Stop Time |
| 1) | 31R | 56-474X4 | ١ | 304 | 1.4 | 220803-01 | 30 | 7.4 | 9/1/22 | 12:30 | 30 | 157 | 9/1/22 | 12:33 |
| 2) | | 55~4XXX4 | | 10041 | 1.4 | 220803-01 | 30 | £ .6 | 9/1/22 | 12:35 | 30 | 152 | 9/1/22 | |
| 3) | | 55436x5 | | 10094 | 1.4 | 220803-01 | 30 | 4.8 | 4/1/12 | 13:46 | 30 | 149.5 | 9/1/22 | 13:49 |
| 4) | 67 | SS-Y3GHSY | | 11300 | 1.4 | 220803-01 | 30 | 5,6 | 9/1/22 | 1356 | 30 | 148 | 9/1/22 | 1359 |
| le e | Mount | | | | Inco | SEIVED. | | DAS | re / TIME | LOC Data D | andrawa II. 4 | 3 | · | <u> 11.04</u> |
| KEL | INQUISHED: EULKL | | | | | EIVED: 10 | | 7/6/22 | TE / TIME ひるの | Level I | 'ackage L_A | R O2F | : ONLY | |
| Pan | LINQUISHED: | | DAT | TE / TIME | REC | CEIVED: | | | TE / TIME | Level II | | | SC: Bris | S Field stol |
| 고 [El | INQUISHED: | | DAT | re / Time | REC | CEIVED: | | DAT | TE / TIME | Level III | | | | cd: 09/0 |
| <u>₹</u> - | | | | | <u>L_</u> | | | | | Level IV | | | | |
| Л | • | | | • | | | | | | • | | | • | |

| P | HONE #: | | | | | יאון | VOICE PH | ONE #: | | | | P.O.# | ‡ : | |
|-------|----------------------|--------------------------|-------------------------|-------------|----------|----------------------|---|--|----------------|----------------------------|--|-------------|------------|--------------------|
| FΑ | X #: | | | EN | /AIL | . : | | | | | | Pretre | eatment Pr | rogram: |
| Is | sample for comp | liance rep | orting? | YES NO |) | Regulate | ory State: | VA Is: | sample fro | m a chlori | nated supp | oly? | YES # | (O) P |
| SA | AMPLER NAME | (PRINT): | Yas | n 84 | 'W | 10 L-SA | MPLER S | IGNATUR | E: Kyán | 1 2 | gme | Turn / | Around T | ime: Ci |
| Mat | trix Codes: AA=Indoo | r/Amblent Air | SG=Soil | Gas LV=Land | dfill∧ | ent Gas OT | =Other <u></u> し | | | C | / | | 063 | 3-22H-00 |
| | | Regulator | Info | Canister In | forn | nation | | | Sampling | Start Inform | ation | | Sampling | Stop Infor |
| | CLIENT | | | | | | LAB | LAB | Barometric | Pres. (in Ho | <u> </u> | | Barometri | c Pres. (in |
| | SAMPLE I.D. | Flow Controller ID | Cal Flow (mL/min) | Canister ID | Size (L) | Cleaning Batch ID | Outgoing Canister Vacuum (in Hg) | Receiving Canister Vacuum (in Hg) | Start Date | Start Time (24hr clock) | Initial Canister Vacuum (in Hg) | | Stop Date | Stop Time |
| 1) | 54 | 55- 434184 | | 11305 | 1.4 | 220803-01 | 30 | 4,4 | 9/1/22 | 1409 | -30 | 151 | 9/1/22 | 1412 |
| 2) | | | | 11326 | 1.4 | 220803-01 | 30 | | | | | | | |
| 3) | | | | | | | | | | | | | | |
| 4) | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | 01 / |
| REI | LINQUISHED: | | | | REC | EIVED: | 9/6/2 | _ | E / TIME つむ | | ackage LA | B USE | ONLY | |
| ٦ | LINQUISHED: | | DAT | E / TIME | REC | EIVED: | 1/6/2. | | E / TIME | Level I Level II | | | 00 | 70 F:-1 |
| Page | LINQUISHED: | | DAT | E / TIME | DEC | SEN/ED: | | DAT | E / TIME | Level III | | | | CS Field Sistol |
| 14 | LINQUISNED: | | DAI | E / TIME | ואבנ | EIVED: | | UAT | E / TIME | Level IV | | | | |
| of 15 | | | | | <u> </u> | | · . | | | LeverIV | | , | Ke | ecd: 09/0 |