

COMPLAINT INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	John McCutcheon
Inspection Date:	Friday, July 27, 2018	Project Contact:	Brian Clauto, Tim Bowen
Spread:	Spread G	Weather (Wet/Dry/Rain):	Dry

STAGE OF CONSTRUCTION: (Check all that apply)

- Clearing Rough Grading Trench Excavation Pipe Assembly, Testing & Installation
 Backfilling and Grade Restoration Final Grading & Stabilization Other: _____

- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 3 | Areas of offsite sediment deposition were observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: This report is for an inspection at in response to a complaint of sediment clouding the North Fork of the Roanoke River on July 19 approximately one mile downstream of where the ROW crosses the river (S-G36) near MP 227.35.

1. Area disturbed by crossing work on the July 18th stabilized and grass is sprouting. Perimeter controls and crossing structures in place at crossings. No apparent site of sediment release at crossings or from work area downstream to Catawba Road crossing at MP 227. Water on river flowing clear with no apparent difference in clarity upstream and downstream of the project.
2. Restoration of river channel at crossing S-G36 does not conform to contours of original channel section.

Deadline: Within 24 hours of receipt or as noted

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: 

Date: 7-27-18

PIPELINE SWPPP INSPECTION REPORT REQUEST FOR CORRECTIVE ACTION

Project Name: Mountain Valley Pipeline

Date: July 27, 2018

Comment #	Regulatory Citation/Legal requirement ¹	Observation/Recommended Corrective Action
1	(Va. Code §62.1-44.15:31) (MVP Standards & Specifications for VA, p. 14)	<p>Observation: Restoration of river channel at crossing S-G36 does not conform to contours of original channel section.</p> <p><u>Recommended Corrective Action:</u> <i>Remove excess material from channel at crossing site to restore channel section .</i></p>

On Comments: Cloudy water in river reported by complainant one mile downstream of project on July 19 was likely related to the sediment releases associated with the river crossing work performed on the 18th, which appear to have subsided. No ongoing sediment releases were observed on this inspection.

Recommended Corrective Action Deadline: Within 24 Hours of notice

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.



Inspector Signature: _____ Date: July 27, 2018

¹ Refers to applicable regulation found in the most recent publication of the State Water Control Law (Va. Code § 62.1-44.2 et seq.), Virginia Erosion and Sediment Control Regulations (9VAC25-840), the Virginia Stormwater Management Program (VSMP) Regulations (9VAC25-870), Annual Standards and Specifications for Erosion & Sediment Control (ESC) and Stormwater Management (SWM) for Mountain Valley Pipeline (MVP) LLC as revised June 2017..

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Friday, July 27, 2018

Comment 1.



E&S measures at crossing in good condition. Bank stabilized from previous crossing disturbance.

Comment 1.



Water clarity below crossing good.

Comment 1.



Perimeter controls downstream of crossing in good condition.

Comment 2.



Restoration of river channel at crossing does not conform to contours of original channel section.