

Field Inspection

Project Name:	Mountain Valley Pipeline	Inspector:	Matthew Grant
Inspection Date:	Wednesday, January 22, 2020	Project Contact:	Brian Clauto
Spread: Giles Co. AR GI 234 AR GI 241.01 AR GI 256.02 ATWS1331,1333,1332 ,1360 MP 202.4, 205.9, 206.7-207.3, 214.2- 214.8	Spread G	Weather (Wet/Dry/Rain):	Dry

STAGE OF CONSTRUCTION: (Check all that apply)

- Clearing Rough Grading Trench Excavation Pipe Assembly, Testing & Installation
 Backfilling and Grade Restoration Final Grading & Stabilization Other: Dormant

- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3 | Areas of offsite sediment deposition were observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |


Comments:

- Inspected designated stream included: S-Q14, S-G32, S-E20, S-Y2, S-Y3, S-A32, S-NN11, S-NN12, S-NN13
- ECD's controls were in place and functioning at crossings.
- At AR GI 256.02, erosion has occurred on and alongside road.
- Alongside AR GI 256.02, check dams require maintenance.

Recommend Corrective Action: Maintain controls per the approved plan and annual standard and specs.

Deadline: Routine Maintenance 72 hours from notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature:  Date: 2-10-2020

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Wednesday, January 22, 2020

Fig. 1 Check dams at AR GI 256.02 require maintenance.



Fig. 2 On AR GI-256.02 erosion has occurred on road.



Fig. 3 At designated crossing S-NN12, ECD's are in place.



Fig. 4. At AR GI-234, additional matting has been installed.

