

## FIELD INSPECTION

<b>Project Name:</b>	Mountain Valley Pipeline	<b>Inspector:</b>	Matthew Grant
<b>Inspection Date:</b>	Wednesday, February 6, 2019	<b>Project Contact:</b>	Brian Clauto
<b>Spread: Craig County MP218 MP226-225 MN266 ARGI234</b>	Spread G	<b>Weather (Wet/Dry/Rain):</b>	Wet

**STAGE OF CONSTRUCTION:** (Check all that apply)

- Clearing                       Rough Grading                       Trench Excavation                       Pipe Assembly, Testing & Installation  
 Backfilling and Grade Restoration                       Final Grading & Stabilization                       Other: Dormant

- |   |   | Yes                                 | No                                  | N/A                      |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans?                                       | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3 | Areas of offsite sediment deposition were observed?   | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

**Comments:**

- St#11900+00 area lacks stabilization near access road and CFS requires maintenance.
- AR GI-234 rock lined channel requires matting re installed and sediment cleaned out of channel.

**Recommended Corrective Action:** Maintain all controls per the approved plan.

**Deadline:** Within 24hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Matthew Grant Date: 2-12-19

## FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Wednesday, February 6, 2019

Fig. 1 St#11900 area requires additional stabilization



Fig. 2 St#11900 CFS requires maintenance



Fig. 3 AR GI234 rock lined channel requires maintenance



Fig. 4 Near St#11940+00 permanent waterbars have been installed

