

## FIELD INSPECTION REPORT

<b>Project Name:</b>	Mountain Valley Pipeline	<b>Inspector:</b>	Matthew Grant
<b>Inspection Date:</b>	Wednesday, March 4, 2020	<b>Project Contact:</b>	Brian Clauto,
<b>Spread G: Giles Montgomery</b>	MP 211.3-212.5 MLV25 ATWS 1347, 1370, 1464 GI 249.01 GI-234 MN 266	<b>Weather:</b>	Dry

**ACTIVE STAGE OF CONSTRUCTION:** (Check all that apply)

- Tree Felling     
  Clearing/Grubbing     
  Grading     
  Trenching     
  Stringing/Welding  
 Lowering/Backfilling     
  Final Grading     
  Temp. Stabilization     
  Perm. Stabilization     
 Dormant

- |    |   | Yes                                 | No                                  | N/A                      |
|----|---|-------------------------------------|-------------------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans?                                       | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| 3. | Areas of offsite sediment deposition observed?  | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

- Comments: Inspected the following resources: S-Q14, S-EF22, S-EF21
- ECD's were in place at the designated crossing.
- On access road MN-266, the majority of the ditch line has been blanket matted and additional check dams have been installed.


**Routine Maintenance:** (72-Hour Deadline from Notification)  
- N/A

**Ineffective Controls:** (24-Hour Deadline from Notification)  
- N/A

**Recommended Corrective Action:** N/A

**Deadline:** N/A

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

**Inspector Signature:** \_\_\_\_\_  \_\_\_\_\_

**Date:** Wednesday, March 4, 2020

## FIELD INSPECTION PHOTO LOG

**Project Name:** Mountain Valley Pipeline

**Date:** Wednesday, March 4, 2020

**Figure 1:** Near MP 293, ECD and stabilization is in place.



**Figure 2:** On access rd. GI-234, the ditch line remains blanket matted.



**Figure 3:** On AR MN-266, recent blanket matting and check dams have been installed in the ditch line.



**Figure 4:** On AR MN-266, recent blanket matting and check dams have been installed in the ditch line.

