

## FIELD INSPECTION

<b>Project Name:</b>	Mountain Valley Pipeline	<b>Inspector:</b>	Marshall Willis
<b>Inspection Date:</b>	Monday, June 3, 2019	<b>Project Contact:</b>	Brian Clauto
<b>Spread G: Montgomery County</b>	STA 11789+00 – 11902+00	<b>Weather (Wet/Dry/Rain):</b>	Dry

**STAGE OF CONSTRUCTION:** (Check all that apply)

- Clearing                       Rough Grading                       Trench Excavation                       Pipe Assembly, Testing & Installation  
 Backfilling and Grade Restoration                       Final Grading & Stabilization                       Other: Dormant

- |   |   | Yes                                 | No                                  | N/A                      |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans?                                       | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3 | Areas of offsite sediment deposition were observed?   | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |

Comments:

STA 11829+50: Sediment off ROW  
 STA 11834+00 to 11836+00: SSF undermined.  
 STA 11836+00: Sediment off ROW.  
 STA 11837+00: Maintain/repair SSF.  
 STA 11850+00: Sediment off ROW.  
 STA 11850+00: Maintain/repair P1.  
 STA 11870+00: Sediment off ROW.  
 STA 11889+00: Sediment off ROW.  
 STA 11889+00: Maintain CFS and stabilize erosion.  
 STA 11901+00: Maintain CFS.

**Recommended Corrective Action:** Maintain and install all controls per the approved plans and PSS&S.

**Deadline:** Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: *Marshall Willis*

Date: 06/03/2019

# FIELD INSPECTION PHOTO LOG

**Project Name:** Mountain Valley Pipeline

**Date:** Monday, June 3, 2019

**Fig. 1: STA 11829+00 – Sediment off ROW.**



**Fig. 2: STA 11834+00 – 11836+00 – SSF undermined.**



**Fig. 3: STA 11836+00 – Sediment off ROW.**



**Fig. 4: STA 11837+00 – Maintain/cleanout SSF.**



# FIELD INSPECTION PHOTO LOG

**Project Name:** Mountain Valley Pipeline

**Date:** Monday, June 3, 2019

**Fig. 5: STA 11850+00 – P1 undermined.**



**Fig. 6: STA 11850+00 – Sediment off ROW.**



**Fig. 7: STA 11901+00 – Maintain/cleanout CFS.**



**Fig. 8: STA 11889+00 – Maintain/cleanout CFS.**



# FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Monday, June 3, 2019

Fig. 9: **STA 11889+00** – Sediment off ROW.



Fig. 10: **STA 11870+00** – Sediment off ROW.

