

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Matthew Grant
Inspection Date:	Thursday, August 15, 2019	Project Contact:	Cory Chalmers
Spread: Montgomery County MLV26 MP222-224 St11769-11858	Spread G	Weather (Wet/Dry/Rain):	Dry

STAGE OF CONSTRUCTION: (Check all that apply)

- Clearing Rough Grading Trench Excavation Pipe Assembly, Testing & Installation
 Backfilling and Grade Restoration Final Grading & Stabilization Other: Dormant

- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3 | Areas of offsite sediment deposition were observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments:

- Designated stream inspected included: S-EF62, S-EF65, S-MN22, S-MN21. ECD controls were in place and functioning at crossing.
- MVP staff was on during the inspection conducting permanent stabilization methods from St11840-11858.
- MVP staff was on site during the inspection conducting temporary stabilization methods from MLV26 - St11671
- St11749 rill erosion requires repair and stabilization of eroded area.
- St11747 sump has reached maintenance level
- St11689 sump not built to spec.

Deadline: Within 24hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: Matthew Grant Date: 8-19-19

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, August 15, 2019

- Fig. 1. St11749 rill erosion requires repair and stabilization of eroded area



- Fig. 2. St11747 sump has reached maintenance level



- Fig. 3. St11689 sump not built to spec.



- Fig. 4. Permanent stabilization methods from St11840-11858

