

## FIELD INSPECTION

<b>Project Name:</b>	Mountain Valley Pipeline	<b>Inspector:</b>	Marshall Willis
<b>Inspection Date:</b>	Tuesday, September 10, 2019	<b>Project Contact:</b>	Brian Clauto, Cory Chalmers
<b>Spread H: Montgomery County</b>	STA 12298+39 – 12387+85 MVP-MN-276.03	<b>Weather (Wet/Dry/Rain):</b>	Dry

**STAGE OF CONSTRUCTION:** (Check all that apply)

- Clearing                       Rough Grading                       Trench Excavation                       Pipe Assembly, Testing & Installation  
 Backfilling and Grade Restoration                       Final Grading & Stabilization                       Other:

- |   |   | Yes                      | No                                  | N/A                      |
|---|---|--------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans?                                       | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3 | Areas of offsite sediment deposition were observed?   | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: N/A

STA 12298+00 (MVP-MN-276.03): Maintain/repair P1 along AR.  
 STA 12299+00: Maintain sump.  
 STA 12321+00 through STA 12356+00: Install waterbars per PSS&S.  
 STA 12360+90: Stabilize fill slopes.  
 STA 12361+00: Maintain SSF.

**Recommended Corrective Action:** Install and maintain all controls per the approved plans and PSS&S.

**Deadline:** Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: *Marshall Willis*

Date: 09/10/2019

# FIELD INSPECTION PHOTO LOG

**Project Name:** Mountain Valley Pipeline

**Date:** Tuesday, September 10, 2019

**Fig. 1: STA 12298+00** – Maintain P1 along MVP-MN-276.03.



**Fig. 2: STA 12299+00** – Sump maintenance needed.



**Fig. 3: STA 12360+91** – Stabilize fill slopes.



**Fig. 4: STA 12361+10** – SSF undermined.





## FIELD INSPECTION PHOTO LOG

**Project Name:** Mountain Valley Pipeline

**Date:** Tuesday, September 10, 2019

Fig. 5: **STA 12321+00 to 12356+00** – Waterbars do not extend full length of ROW.



Fig. 6: **STA 12321+00 to 12356+00** – Waterbars do not extend full length of ROW. Waterbars do not meet dimensional requirements of PSS&S.



Fig. 7: **STA 12321+00 to 12356+00** – Waterbars do not have positive drainage to end treatments.



Fig. 8: **STA 12321+00 to 12356+00** – Waterbars do not extend full length of ROW. Waterbars do not have positive drainage to end treatments.

