

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Matthew Grant
Inspection Date:	Wednesday, January 9, 2019	Project Contact:	Brian Clauto
Spread: Franklin County MP 266 MP273, MP275, MP276	Spread I	Weather (Wet/Dry/Rain):	Wet

STAGE OF CONSTRUCTION: (Check all that apply)

- Clearing Rough Grading Trench Excavation Pipe Assembly, Testing & Installation
 Backfilling and Grade Restoration Final Grading & Stabilization Other:

- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3 | Areas of offsite sediment deposition were observed? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |


Comments:

- Streams inspected included W-EF51, S-EF 48, SGH-39, SG-17, and SE-17.
- Sediment was observed at designated stream SG-17 at St#14546+00 MP 275
- Waterbar at St#14065+80 has eroded.
- Sump near St# 14065+80 requires maintenance as slope has fallen in sump.
- Two tone area near St#14056+00 lacks stabilization
- Waterbar & sump at St#14587+00 has erosion in flow path and sump requires clean out.
- Between St#14583-14589 lacks adequate stabilization

Recommended Corrective Action: Remove off site sediment per DEQ approval and maintain all controls per the approved plan and specs.

Deadline: Within 24hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature:  Date: 2-12-19

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Wednesday, January 9, 2019

- Fig. 1 Waterbar at St#14065+80 has eroded.



- Fig. 2 Sump near St# 14065+80 requires maintenance



- Fig. 3 Sediment was observed at designated stream SG-17 at St#14546+00 MP 275



- Fig. 4 Waterbar & sump at St14587+00 has erosion in flow path and sump requires clean out.



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Wednesday, January 9, 2019

- Fig. 5 Between St#14583-14589 lacks adequate stabilization

