

## FIELD INSPECTION

<b>Project Name:</b>	Mountain Valley Pipeline	<b>Inspector:</b>	Marshall Willis
<b>Inspection Date:</b>	Monday, October 7, 2019	<b>Project Contact:</b>	Brian Clauto, Cory Chalmers
<b>Spread I: Pittsylvania County</b>	H602 STA 15941+75 – 16027+46	<b>Weather (Wet/Dry/Rain):</b>	Dry

**STAGE OF CONSTRUCTION:** (Check all that apply)

- Clearing                       Rough Grading                       Trench Excavation                       Pipe Assembly, Testing & Installation  
 Backfilling and Grade Restoration                       Final Grading & Stabilization                       Other: Dormant

- |   |   | Yes                                 | No                                  | N/A                      |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans?                                       | <input checked="" type="checkbox"/> | <input type="checkbox"/>            | <input type="checkbox"/> |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3 | Areas of offsite sediment deposition were observed?   | <input type="checkbox"/>            | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

**Comments:** Inspected the following resources: W-H1, S-H3, W-H2, W-H3, S-H5, W-MM3, S-OO1, W-IJ22, S-EF26, S-H44 and S-H41.

- S-H42 to Williams Station: Stockpile stabilization needed.
- H602 Line STA 12+65: CFS maintenance needed.
- Stream S-OO1: Stabilization needed on both sides of stream crossing.
- STA 15970+00: CFS maintenance needed.

**Recommended Corrective Action:** Maintain and install all controls per the approved plans and PSS&S.

**Deadline:** Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: *Marshall Willis*

Date: 10/07/2019

# FIELD INSPECTION PHOTO LOG

**Project Name:** Mountain Valley Pipeline

**Date:** Monday, October 7, 2019

Fig. 1: **S-H42 to Williams Station** – Stockpile stabilization needed.



Fig. 2: **H602 Line STA 12+65** – CFS maintenance needed.



Fig. 3: **Stream S-001** – Stabilization needed on both sides of stream crossing.



Fig. 4: **STA 15970+00** – CFS maintenance needed.

