

FIELD INSPECTION REPORT

Project Name:	Mountain Valley Pipeline	Inspector:	Matthew Grant
Inspection Date:	Wednesday, February 26, 2020	Project Contact:	Brian Clauto,
Spread I: Franklin	MP 275.3-277.2 MP 285.1-286 ATWS 362	Weather:	Wet

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- | | | | | |
|---|--|--|--|---|
| <input type="checkbox"/> Tree Felling | <input type="checkbox"/> Clearing/Grubbing | <input type="checkbox"/> Grading | <input type="checkbox"/> Trenching | <input type="checkbox"/> Stringing/Welding |
| <input type="checkbox"/> Lowering/Backfilling | <input type="checkbox"/> Final Grading | <input type="checkbox"/> Temp. Stabilization | <input type="checkbox"/> Perm. Stabilization | <input checked="" type="checkbox"/> Dormant |

- | | Yes | No | N/A |
|--|-------------------------------------|-------------------------------------|--------------------------|
| 1. Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3. Areas of offsite sediment deposition observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

- Comments: Inspected the following resources: S—E18, S-E17, S=E14, S-G11, S-G9, S-G8, S-Q15
- ECD's were in place at the designated crossings.

Routine Maintenance: (72-Hour Deadline from Notification)

- St14639+85 CFS is torn and requires repair.
- St15092+00 P1 ECD has holes and requires repair.


Ineffective Controls: (24-Hour Deadline from Notification)

- N/A

Recommended Corrective Action: Maintain and install all controls per the approved PSS&S.

Deadline: Within 72-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.





Inspector Signature: _____  _____

Date: **Wednesday, February 26, 2020**

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Wednesday, February 26, 2020

<p>▪ Figure 1: St14639+85 CFS has been torn and requires repair, the area is well stabilized.</p> <div style="text-align: center;"> <p>North Elevation</p> <p>☉ 165°S (T) ● 36°59'32"N, 79°43'37"W ±16ft ▲ 1027ft</p>  </div>	<p>▪ Figure 2: St15092+00 P1 has holes and requires maintenance.</p> <div style="text-align: center;"> <p>North West Elevation</p> <p>☉ 124°SE (T) ● 36°57'34"N, 79°35'12"W ±98ft ▲ 930ft</p>  </div>
<p>▪ Figure 3: Near St 14537 CWD is in place.</p> <div style="text-align: center;"> <p>North Elevation</p> <p>☉ 166°S (T) ● 36°57'40"N, 79°35'13"W ±16ft ▲ 871ft</p>  </div>	<p>- Figure 4: Designated crossing S-E18, ECD's are in place.</p> <div style="text-align: center;"> <p>North West Elevation</p> <p>☉ 115°SE (T) ● 37°0'4"N, 79°44'52"W ±32ft ▲ 877ft</p>  </div>