

FIELD INSPECTION

Project Name:	Mountain Valley Pipeline	Inspector:	Marshall Willis
Inspection Date:	Thursday, June 20, 2019	Project Contact:	Brian Clauto
Spread I: Franklin County Pittsylvania County	STA 15826+77 – 15947+64 STA 14400+00 – 14411+04 MVP-FR-315	Weather (Wet/Dry/Rain):	Wet

STAGE OF CONSTRUCTION: (Check all that apply)

- Clearing Rough Grading Trench Excavation Pipe Assembly, Testing & Installation
 Backfilling and Grade Restoration Final Grading & Stabilization Other: Dormant

- | | | Yes | No | N/A |
|---|---|-------------------------------------|-------------------------------------|--------------------------|
| 1 | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2 | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3 | Areas of offsite sediment deposition were observed? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: S-G2, S-B2, S-H55, S-H54 and S-H52.

- STA 15858+00: CFS maintenance needed.
- STA 15858+00: Sediment off ROW.
- STA 15873+00: CFS maintenance needed.
- STA 15884+00: CFS maintenance needed.
- STA 15887+00: Sediment off ROW.
- STA 15895+00: Waterbar maintenance needed.
- ATWS 611: CFS maintenance needed.
- STA 15933+00: CWD inlet not functioning. Inadequate CWD protection from onsite discharge.
- STA 14401+00: Geotextile fabric needed in riprap channel.

Recommended Corrective Action: Maintain and install all controls per the approved plan and specs.

Deadline: Within 24-hr notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: *Marshall Willis*

Date: 06/20/2019

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, June 20, 2019

Fig. 1: STA 15858+00 – CFS maintenance needed.



Fig. 2: STA 15858+00 – Sediment off ROW.



Fig. 3: STA 15873+00 – CFS maintenance needed.



Fig. 4: STA 15884+00 – CFS maintenance needed.



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, June 20, 2019

Fig. 5: STA 15887+00 – Sediment off ROW.



Fig. 6: STA 15895+00 – Waterbar maintenance needed.



Fig. 7: ATWS 611 – CFS maintenance needed.



Fig. 8: STA 15933+00 – Sediment accumulation inside CWD outlet. Inadequate protection from onsite discharge.



FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, June 20, 2019

Fig. 9: STA 15933+00 – CWD inlet not functioning.

Fig. 10: STA 14401+00 – Riprap channel does not have fabric underlayment.

