

FIELD INSPECTION REPORT

| | | | |
|--------------------------------------|---|-------------------------|-----------------------------|
| Project Name: | Mountain Valley Pipeline | Inspector: | Marshall Willis |
| Inspection Date: | Thursday, June 4, 2020 | Project Contact: | Brian Clauto, Cory Chalmers |
| Spread I: Franklin County | STA 13852+46 – 13958+31 MVP-FR-303.01/305 ATWS 1040/1041/518/519/697/1299 | Weather: | Dry |

ACTIVE STAGE OF CONSTRUCTION: (Check all that apply)

- Tree Felling
 Clearing/Grubbing
 Grading
 Trenching
 Stringing/Welding
 Lowering/Backfilling
 Final Restoration
 Temp. Stabilization
 Perm. Stabilization
 Dormant

- | | | Yes | No | N/A |
|----|---|-------------------------------------|-------------------------------------|--------------------------|
| 1. | Are controls installed and implemented in accordance with the approved erosion and sediment control plan and stormwater management plans? | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> |
| 2. | Are all control measures properly maintained in effective operating condition in accordance with good engineering practices and, where applicable, manufacturer specifications? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |
| 3. | Areas of offsite sediment deposition observed? | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> |

Comments: Inspected the following resources: S-C17, S-CD6, W-CD6, W-CD5, S-II2, S-CD1 and W-CD1.

Ineffective Controls: (24-Hour Deadline from Notification)

- STA 13890+00: P1 undermined above wetland W-CD5. Repair needed.

Recommended Corrective Action: Maintain and install all controls per the approved PSS&S.

Deadline: Within 24-Hour of Notification

The recommended corrective action deadline date applies to all conditions noted on this report unless otherwise noted. If listed condition(s) currently constitute non-compliance and/or corrective actions are not completed by the deadline, other enforcement actions may be issued to the entity responsible for ensuring compliance on the above project.

Inspector Signature: 

Date: Thursday, June 4, 2020

FIELD INSPECTION PHOTO LOG

Project Name: Mountain Valley Pipeline

Date: Thursday, June 4, 2020

Figure 1: STA 13855+00 – Controls in place and functioning properly. Area stabilized.

☉ 77°E (T) ● 37°3'31"N, 79°55'14"W ±32ft ▲ 1149ft



Figure 2: STA 13890+00 – P1 undermined above Wetland W-CD5. Repair needed.

☉ 57°NE (T) ● 37°3'19"N, 79°54'37"W ±16ft ▲ 1008ft



Figure 3: STA 13907+00 – Controls in place and functioning properly. Area stabilized.

☉ 148°SE (T) ● 37°3'19"N, 79°54'56"W ±5400ft ▲ 1137ft



Figure 4: STA 13940+00 – Controls in place and functioning properly. Area stabilized.

☉ 129°SE (T) ● 37°3'20"N, 79°54'54"W ±11814ft ▲ 1111ft

