

UNIT PROCESS: Screening/Comminution

- | | | | |
|---|-------------------------------|-------------------------------|-------------------------------|
| 1. Number of Units: | Manual: | Mechanical: | |
| Number in operation: | Manual: | Mechanical: | |
| 2. Bypass channel provided: | <input type="checkbox"/> Yes | <input type="checkbox"/> No* | |
| Bypass channel in use: | <input type="checkbox"/> Yes | <input type="checkbox"/> No | |
| 3. Area adequately ventilated: | <input type="checkbox"/> Yes | <input type="checkbox"/> No* | |
| 4. Alarm system for equipment failure or overloads: | <input type="checkbox"/> Yes | <input type="checkbox"/> No* | |
| 5. Proper flow distribution between units: | <input type="checkbox"/> Yes | <input type="checkbox"/> No | <input type="checkbox"/> NA |
| 6. How often are units checked and cleaned? | | | |
| 7. Cycle of operation: | | | |
| 8. Volume of screenings removed: | | | |
| 9. General condition: | <input type="checkbox"/> Good | <input type="checkbox"/> Fair | <input type="checkbox"/> Poor |

Comments:

UNIT PROCESS: Grit Removal

- | | | | |
|--|---------------------------------|-------------------------------------|--|
| 1. Number of units: | In operation: | | |
| 2. Unit adequately ventilated: | <input type="checkbox"/> Yes | <input type="checkbox"/> No* | |
| 3. Operation of grit collection equipment: | <input type="checkbox"/> Manual | <input type="checkbox"/> Time clock | <input type="checkbox"/> Continuous duty |
| 4. Proper flow distribution between units: | <input type="checkbox"/> Yes | <input type="checkbox"/> No* | <input type="checkbox"/> NA |
| 5. Daily volume of grit removed: | | | |
| 6. All equipment operable: | <input type="checkbox"/> Yes | <input type="checkbox"/> No* | |
| 7. General condition: | <input type="checkbox"/> Good | <input type="checkbox"/> Fair | <input type="checkbox"/> Poor |

Comments: