Thompson, Alison (DEQ)

From: Malik, Junaid [jmalik@wrallp.com]
Sent: Friday, January 23, 2015 1:57 PM
To: Thompson, Alison (DEQ)
Cc: Etris, Robert
Subject: RE: PWCSA Nokesville: Followup on request for Waiver for Occoquan Policy

Thank you very much Alison.

The PWCSA is under a lot of pressure to bid this project because it has suffered delays for the past 4 years and they are concerned about the condition of the existing force main.

I would sincerely appreciate any help to expedite this review and decision.

Thanks.

Junaid.

From: Thompson, Alison (DEQ) [mailto:Alison.Thompson@deq.virginia.gov]
Sent: Friday, January 23, 2015 1:03 PM
To: Malik, Junaid
Cc: Etris, Robert; Thompson, Alison (DEQ)
Subject: RE: PWCSA Nokesville: Followup on request for Waiver for Occoquan Policy

Thank you for the updated information. We will take a look at it and get back to you as soon as possible.

Alison Thompson
Water Permits Technical Reviewer
Virginia Dept of Environmental Quality
Northern Regional Office
13901 Crown Ct
Woodbridge, VA 22193
(703) 583-3834
alison.thompson@deq.virginia.gov

→ new pumps rated at 150 gpm same as current

From: Malik, Junaid [mailto:jmalik@wrallp.com]
Sent: Friday, January 23, 2015 10:34 AM
To: Thompson, Alison (DEQ)
Cc: Etris, Robert
Subject: RE: PWCSA Nokesville: Followup on request for Waiver for Occoquan Policy

Alison,

Based on the L20 pump run analysis in the earlier email, please note the exiting flow to the pump during rain events. The peak flow data was used to select the pumps in the revised design.

Nokesville SPS: Existing Flow/Pumping Analysis

2013 Averages*		2014 March / April Averages*	
Pump 1 Run Time (hours/day)	1.54	Pump 1 Run Time (hours/day)	3.00

Pump 2 Run Time (hours/day)	2.10
Total Run Time (hours/day)	3.64
2013 Averages*	
Pump 1 Volume Pumped (gpd)	11,925
Pump 2 Volume Pumped (gpd)	16,248
Total Volume Pumped (gpd)	28,173
Inflow (gpm)	19.6

Pump 2 Run Time (hours/day)	2.54
Total Run Time (hours/day)	5.54
2014 March / April Averages*	
Pump 1 Volume Pumped (gpd)	23,165
Pump 2 Volume Pumped (gpd)	19,639
Total Volume Pumped (gpd)	42,804
Inflow (gpm)	29.7

Peak Days							Rain (in)		
Date	P1 Hrs	P2 Hrs	P1 gpd	P2 gpd	Total gpd	**Peak Factor**	day prior	day of	day after
10-Jun-13	7.0	5.8	53,829	44,548	98,376	3.49	0.181	0.980	0.000
11-Jun-13	24.0	8.4	185,616	64,966	250,582	*	0.980	0.000	0.000
12-Jun-13	17.8	5.8	137,356	44,548	181,904	*	0.000	0.000	0.311
12-Jul-13	5.0	9.4	38,979	72,390	111,370	3.95	3.709	1.142	0.012
27-Nov-13	4.6	5.0	35,267	38,979	74,246	2.64	1.720	0.500	0.000
29-Dec-13	4.8	5.3	37,123	40,836	77,959	2.77	0.000	1.272	0.000
30-Dec-13	4.8	5.3	37,123	40,836	77,959	2.77	1.272	0.000	0.000
30-Mar-14	8.9	5.3	68,660	40,825	109,484	3.89	0.890	0.969	0.000
31-Mar-14	11.0	7.0	85,361	53,814	139,175	4.94	0.969	0.000	0.000
30-Apr-14	15.4	13.7	118,763	105,773	224,536	**7.97**	1.189	3.988	0.130
						(ADF = 28,173			
					155.92769	gpd)			

*Data from days with meter error and two large flow days in June, 2013 with run time discrepancies are not included.

pump rate (gpm)	128.9	*per 2014 drawdown test*

Thanks.

Junaid.

From: Malik, Junaid
Sent: Friday, January 23, 2015 10:21 AM
To: 'Thompson, Alison (DEQ)'

Cc: Etris, Robert
Subject: PWCSA Nokesville: Followup on request for Waiver for Occoquan Policy

Hello Alison,

I got your message.

Below is the data for the pump drawdown test that was conducted on May 20, 2014. The average inflow was around 21.9 GPM and the pump rate was around 128.9 GPM. I have also attached the run time data and the most current site plan of the station. We plan to use the existing wet well as a flow through grinder chamber.

Inflow Calculation							
Water Level (in)	Change in Depth (ft)	Wetwell Dia. (ft)	Change in Volume (gal)	Time (Min)	Time (Sec)	Time total (min)	Influent (gpm)
20		6					
21	-0.08	6	-17.62	0.00	55.76	0.93	-18.96
22	-0.08	6	-17.62	1.00	36.89	0.69	-25.71
23	-0.08	6	-17.62	2.00	21.44	0.74	-23.74
24	-0.08	6	-17.62	2.00	58.65	0.62	-28.42

Inflow Calculation							
Water Level (in)	Change in Depth (ft)	Wetwell Dia. (ft)	Change in Volume (gal)	Time (Min:Sec)	Time (Min:Sec)	*Time (min)	Influent (gpm)
25		6					
26	-0.08	6	-17.62	0.00	41.35	0.69	-25.57
27	-0.08	6	-17.62	1.00	32.56	0.85	-20.65
28	-0.08	6	-17.62	2.00	23.75	0.85	-20.66
29	-0.08	6	-17.62	3.00	7.29	0.73	-24.29

Inflow Calculation							
Water Level (in)	Change in Depth (ft)	Wetwell Dia. (ft)	Change in Volume (gal)	Time (Min)	Time (Sec)	*Time (min)	Influent (gpm)
25							
29	-0.33	6	-70.50	3	7.29	3.12	-22.58
27							
30	-0.25	6	-52.87	2	38.47	2.64	-20.02
24							
30	-0.50	6	-105.75	5	28.53	5.48	-19.31
25							
30	-0.42	6	-88.12	3	26.63	3.44	-25.59

-21.88

Pump 1 Calculations								
30		6						
28	0.17	6	35.25	0.00	14.53	0.24	145.56	
26	0.17	6	35.25	0.00	33.70	0.56	125.51	
24	0.17	6	35.25	0.00	53.77	0.90	118.00	
21	0.25	6	52.87	1.00	28.24	1.47	107.86	

Pumping Calculations (Effluent)								
Water Level (in)	Change in Depth (ft)	Wetwell Dia. (ft)	Change in Volume (gal)	Time (Min:Sec)	Time (Min:Sec)	*Time (min)	Drawdown rate	
30								
24	0.50	6	105.75	0.00	57.62	0.96	110.11	

30								
24	0.50	6	105.75	1.00	3.00	1.05	100.71	

30								
24	0.50	6	105.75	1.00	4.00	1.07	99.14	

30								
24	0.50	6	105.75	0.00	53.77	0.90	118.00	

Pump Range about 32 to 22

We had to revise the design to match the pump capacity to the existing (i.e. 150 GPM).

Below are some questions that you asked in the past. Here are the updated responses.

1) Could you please tell us the average daily and maximum daily design flows for the PS as well as the actual current flows during the past year?

The pump station does not have a flow meter. Flows are estimated based on drawdown tests and pump run time recorders. In 2014 a drawdown test was completed. Pump rate was recorded at 128.9 gpm and the average inflow was 21.9 gpm during the test period (May 20, 2014). No additional development or re-development is anticipated.

2) Is there any storage capacity currently at the PS or the ability to divert upstream flows to another PS? No.
3) Has there been any I&I work done in the collection system for this PS? No.
4) Could you provide a map with the location of the PS in relation to the Occoquan Reservoir?

I have attached a screen shot below



Thanks for your help.

Junaid Malik, P.E., CFM | *Senior Project Engineer*

Whitman, Requardt & Associates, LLP
3701 Pender Drive
Fairfax, VA 20171
(Direct) 703.293.7405

(Main) 703.221.9717

Whitman, Requardt & Associates, LLP
1915 100 YEARS 2015
jmalik@wrallp.com
www.wrallp.com

From: Thompson, Alison (DEQ) [mailto:Alison.Thompson@deq.virginia.gov]
Sent: Thursday, January 22, 2015 2:29 PM
To: Malik, Junaid
Cc: Thompson, Alison (DEQ)
Subject: RE: Occoquan Policy Waiver Request

I have been in meetings most of today, but have received your email and your phone message. I will be in touch tomorrow.

Alison Thompson
Water Permits Technical Reviewer
Virginia Dept of Environmental Quality
Northern Regional Office
13901 Crown Ct
Woodbridge, VA 22193
(703) 583-3834
alison.thompson@deq.virginia.gov

From: Malik, Junaid [mailto:jmalik@wrallp.com]
Sent: Thursday, January 22, 2015 10:36 AM
To: Thompson, Alison (DEQ)
Subject: FW: Occoquan Policy Waiver Request

Hello Alison,

Hope you are doing well.

The Nokesville PS underwent some design changes since your last communication with Mr. Darrin Geldert back in April 2014. Darrin left our firm in late September 2014.

There has been a slight revision to the plan since the last communication. Do you have some time to talk about this project?

Thanks,

Junaid Malik, P.E., CFM | *Senior Project Engineer*

Whitman, Requardt & Associates, LLP
3701 Pender Drive
Fairfax, VA 20171
(Direct) 703.293.7405
(Main) 703.221.9717

Whitman, Requardt & Associates, LLP
1915 100 YEARS 2015
jmalik@wrallp.com
www.wrallp.com

From: Geldert, Darrin
Sent: Thursday, April 24, 2014 9:48 AM
To: 'Thompson, Alison (DEQ)'
Cc: rtatariw@pwcsa.org; Robert Jenkins (Jenkins@pwcsa.org); Thomas, Bryant (DEQ)
Subject: RE: Occoquan Policy Waiver Request

Alison,

I am working on a review of flow data. The station is not metered and we are reviewing pump run times.
The pump station design point is 53 gpm, this is more than 2.5 times the flow estimated at the station in the PER.

There is no growth anticipated in the service area.

I have attached a map from the PWC GIS Mapper with the local drainages labeled. It appears the site drains south towards Slate Run, in what PWC has labeled the Cedar Run Watershed.

Darrin

Darrin Geldert P.E. | *Associate*
Whitman, Requardt & Associates, LLP
3701 Pender Dr. Suite 450
Fairfax, VA 22030
703.293.7403 (Direct)
703.293.9717 (Main)
703.273.6773 (Fax)

dgeldert@wrallp.com
www.wrallp.com

From: Thompson, Alison (DEQ) [mailto:Alison.Thompson@deq.virginia.gov]
Sent: Wednesday, April 23, 2014 8:31 AM
To: Geldert, Darrin
Cc: rtatariw@pwcsa.org; Robert Jenkins (Jenkins@pwcsa.org); Thomas, Bryant (DEQ); Thompson, Alison (DEQ)
Subject: RE: Occoquan Policy Waiver Request

Darrin,

If possible, we would like some more information on the existing and proposed design flows (average and peak) of this pump station. Also, is there any information on the observed maximum flows at the pump station?

The map is a bit difficult to read, so can you tell me the proximity of any streams or unnamed tributaries near the pump station?

Thank you,

Alison Thompson
Water Permits Technical Reviewer
Virginia Dept of Environmental Quality
Northern Regional Office
13901 Crown Ct
Woodbridge, VA 22193
(703) 583-3834
alison.thompson@deq.virginia.gov

From: Geldert, Darrin [mailto:dgeldert@wrallp.com]
Sent: Tuesday, April 15, 2014 8:03 AM
To: Thompson, Alison (DEQ)
Cc: rtatariw@pwcsa.org; Robert Jenkins (Jenkins@pwcsa.org); Thomas, Bryant (DEQ)
Subject: RE: Occoquan Policy Waiver Request

Morning Alison,

Let me know if you need more information – I have included replies below.

Darrin

Darrin Geldert P.E.| *Associate*
Whitman, Requardt & Associates, LLP
3701 Pender Dr. Suite 450
Fairfax, VA 22030
703.293.7403 (Direct)
703.293.9717 (Main)
703.273.6773 (Fax)

dgeldert@wrallp.com
www.wrallp.com

From: Thompson, Alison (DEQ) [mailto:Alison.Thompson@deq.virginia.gov]
Sent: Tuesday, April 15, 2014 6:40 AM
To: Geldert, Darrin
Cc: rtatariw@pwcsa.org; Thompson, Alison (DEQ)
Subject: Occoquan Policy Waiver Request

Good Morning,

Bryant Thomas asked that I follow up with you regarding the Occoquan Policy Waiver Request that you submitted for the Nokesville PS and FM Rehabilitation Project. We have a few questions for you before we proceed:

1) Could you please tell us the average daily and maximum daily design flows for the PS as well as the actual current flows during the past year?

The pump station does not have a flow meter. Flows are estimated based on drawdown tests and pump run time recorders. In 2011 a drawdown test was completed. Pump rate was recorded at 76 gpm and the average inflow was

18 gpm during the test period (10 am, Jan 4, 2011). Pump run times suggest an average flow of 10 to 15 gpm. No additional development or re-development is anticipated.

2) Is there any storage capacity currently at the PS or the ability to divert upstream flows to another PS? **No.**
3) Has there been any I&I work done in the collection system for this PS? **No.**
4) Could you provide a map with the location of the PS in relation to the Occoquan Reservoir?

I have attached a screen shot below – do you need a more formal submission?

If you have any questions regarding these questions, please feel free to contact me.

Regards,

Alison Thompson
Water Permits Technical Reviewer
Virginia Dept of Environmental Quality
Northern Regional Office
13901 Crown Ct
Woodbridge, VA 22193
(703) 583-3834
alison.thompson@deq.virginia.gov

dissemination or other use of or taking action in reliance upon this information by persons or entities other than the intended recipient is prohibited. If you have received this email in error please contact the sender and delete the material from any computer.

Thompson, Alison (DEQ)

From: Malik, Junaid [jmalik@wrallp.com]
Sent: Friday, January 23, 2015 10:21 AM
To: Thompson, Alison (DEQ)
Cc: Etris, Robert
Subject: PWCSA Nokesville: Followup on request for Waiver for Occoquan Policy
Attachments: L20RUNS to DEQ 01232015.xlsx; 18450-000-C101-C-1.pdf

Hello Alison,

I got your message.

Below is the data for the pump drawdown test that was conducted on May 20, 2014. The average inflow was around 21.9 GPM and the pump rate was around 128.9 GPM. I have also attached the run time data and the most current site plan of the station. We plan to use the existing wet well as a flow through grinder chamber.

Inflow Calculation							
Water Level (in)	Change in Depth (ft)	Wetwell Dia. (ft)	Change in Volume (gal)	Time (Min)	Time (Sec)	Time total (min)	Influent (gpm)
20		6					
21	-0.08	6	-17.62	0.00	55.76	0.93	-18.96
22	-0.08	6	-17.62	1.00	36.89	0.69	-25.71
23	-0.08	6	-17.62	2.00	21.44	0.74	-23.74
24	-0.08	6	-17.62	2.00	58.65	0.62	-28.42

Inflow Calculation							
Water Level (in)	Change in Depth (ft)	Wetwell Dia. (ft)	Change in Volume (gal)	Time (Min:Sec)	Time (Min:Sec)	*Time (min)	Influent (gpm)
25		6					
26	-0.08	6	-17.62	0.00	41.35	0.69	-25.57
27	-0.08	6	-17.62	1.00	32.56	0.85	-20.65
28	-0.08	6	-17.62	2.00	23.75	0.85	-20.66
29	-0.08	6	-17.62	3.00	7.29	0.73	-24.29

Inflow Calculation							
Water Level (in)	Change in Depth (ft)	Wetwell Dia. (ft)	Change in Volume (gal)	Time (Min)	Time (Sec)	*Time (min)	Influent (gpm)
25							
29	-0.33	6	-70.50	3	7.29	3.12	-22.58
27							
30	-0.25	6	-52.87	2	38.47	2.64	-20.02
24							
30	-0.50	6	-105.75	5	28.53	5.48	-19.31

25							
30	-0.42	6	-88.12	3	26.63	3.44	-25.59

-21.88

Pump 1 Calculations							
30		6					
28	0.17	6	35.25	0.00	14.53	0.24	145.56
26	0.17	6	35.25	0.00	33.70	0.56	125.51
24	0.17	6	35.25	0.00	53.77	0.90	118.00
21	0.25	6	52.87	1.00	28.24	1.47	107.86

Pumping Calculations (Effluent)							
Water Level (in)	Change in Depth (ft)	Wetwell Dia. (ft)	Change in Volume (gal)	Time (Min:Sec)	Time (Min:Sec)	*Time (min)	Drawdown rate
30							
24	0.50	6	105.75	0.00	57.62	0.96	110.11
30							
24	0.50	6	105.75	1.00	3.00	1.05	100.71
30							
24	0.50	6	105.75	1.00	4.00	1.07	99.14
30							
24	0.50	6	105.75	0.00	53.77	0.90	118.00

Pump Range about 32 to 22

We had to revise the design to match the pump capacity to the existing (i.e. 150 GPM).

Below are some questions that you asked in the past. Here are the updated responses.

1) Could you please tell us the average daily and maximum daily design flows for the PS as well as the actual current flows during the past year?

The pump station does not have a flow meter. Flows are estimated based on drawdown tests and pump run time recorders. In 2014 a drawdown test was completed. Pump rate was recorded at 128.9 gpm and the average inflow was 21.9 gpm during the test period (May 20, 2014). No additional development or re-development is anticipated.

2) Is there any storage capacity currently at the PS or the ability to divert upstream flows to another PS? No.
3) Has there been any I&I work done in the collection system for this PS? No.
4) Could you provide a map with the location of the PS in relation to the Occoquan Reservoir?

I have attached a screen shot below



Thanks for your help.

Junaid Malik, P.E., CFM | *Senior Project Engineer*

Whitman, Requardt & Associates, LLP
3701 Pender Drive
Fairfax, VA 20171
(Direct) 703.293.7405

(Main) 703.221.9717

Whitman, Requardt & Associates, LLP
1915 100 YEARS 2015
jmalik@wrallp.com
www.wrallp.com

From: Thompson, Alison (DEQ) [mailto:Alison.Thompson@deq.virginia.gov]
Sent: Thursday, January 22, 2015 2:29 PM
To: Malik, Junaid
Cc: Thompson, Alison (DEQ)
Subject: RE: Occoquan Policy Waiver Request

I have been in meetings most of today, but have received your email and your phone message. I will be in touch tomorrow.

Alison Thompson
Water Permits Technical Reviewer
Virginia Dept of Environmental Quality
Northern Regional Office
13901 Crown Ct
Woodbridge, VA 22193
(703) 583-3834
alison.thompson@deq.virginia.gov

From: Malik, Junaid [mailto:jmalik@wrallp.com]
Sent: Thursday, January 22, 2015 10:36 AM
To: Thompson, Alison (DEQ)
Subject: FW: Occoquan Policy Waiver Request

Hello Alison,

Hope you are doing well.

The Nokesville PS underwent some design changes since your last communication with Mr. Darrin Geldert back in April 2014. Darrin left our firm in late September 2014.

There has been a slight revision to the plan since the last communication. Do you have some time to talk about this project?

Thanks,

Junaid Malik, P.E., CFM | *Senior Project Engineer*

Whitman, Requardt & Associates, LLP
3701 Pender Drive
Fairfax, VA 20171
(Direct) 703.293.7405
(Main) 703.221.9717

Whitman, Requardt & Associates, LLP
1915 100 YEARS 2015
jmalik@wrallp.com
www.wrallp.com

From: Geldert, Darrin
Sent: Thursday, April 24, 2014 9:48 AM
To: 'Thompson, Alison (DEQ)'
Cc: rtatariw@pwcsa.org; Robert Jenkins (Jenkins@pwcsa.org); Thomas, Bryant (DEQ)
Subject: RE: Occoquan Policy Waiver Request

Alison,

I am working on a review of flow data. The station is not metered and we are reviewing pump run times.
The pump station design point is 53 gpm, this is more than 2.5 times the flow estimated at the station in the PER.

There is no growth anticipated in the service area.

I have attached a map from the PWC GIS Mapper with the local drainages labeled. It appears the site drains south towards Slate Run, in what PWC has labeled the Cedar Run Watershed.

Darrin

Darrin Geldert P.E.| *Associate*
Whitman, Requardt & Associates, LLP
3701 Pender Dr. Suite 450
Fairfax, VA 22030
703.293.7403 (Direct)
703.293.9717 (Main)
703.273.6773 (Fax)

dgeldert@wrallp.com
www.wrallp.com

From: Thompson, Alison (DEQ) [mailto:Alison.Thompson@deq.virginia.gov]
Sent: Wednesday, April 23, 2014 8:31 AM
To: Geldert, Darrin
Cc: rtatariw@pwcsa.org; Robert Jenkins (Jenkins@pwcsa.org); Thomas, Bryant (DEQ); Thompson, Alison (DEQ)
Subject: RE: Occoquan Policy Waiver Request

Darrin,

If possible, we would like some more information on the existing and proposed design flows (average and peak) of this pump station. Also, is there any information on the observed maximum flows at the pump station?

The map is a bit difficult to read, so can you tell me the proximity of any streams or unnamed tributaries near the pump station?

Thank you,

Alison Thompson
Water Permits Technical Reviewer
Virginia Dept of Environmental Quality
Northern Regional Office
13901 Crown Ct
Woodbridge, VA 22193
(703) 583-3834
alison.thompson@deq.virginia.gov

From: Geldert, Darrin [mailto:dgeldert@wrallp.com]
Sent: Tuesday, April 15, 2014 8:03 AM
To: Thompson, Alison (DEQ)
Cc: rtatariw@pwcsa.org; Robert Jenkins (Jenkins@pwcsa.org); Thomas, Bryant (DEQ)
Subject: RE: Occoquan Policy Waiver Request

Morning Alison,

Let me know if you need more information – I have included replies below.

Darrin

Darrin Geldert P.E.| *Associate*
Whitman, Requardt & Associates, LLP
3701 Pender Dr. Suite 450
Fairfax, VA 22030
703.293.7403 (Direct)
703.293.9717 (Main)
703.273.6773 (Fax)

dgeldert@wrallp.com
www.wrallp.com

From: Thompson, Alison (DEQ) [mailto:Alison.Thompson@deq.virginia.gov]
Sent: Tuesday, April 15, 2014 6:40 AM
To: Geldert, Darrin
Cc: rtatariw@pwcsa.org; Thompson, Alison (DEQ)
Subject: Occoquan Policy Waiver Request

Good Morning,

Bryant Thomas asked that I follow up with you regarding the Occoquan Policy Waiver Request that you submitted for the Nokesville PS and FM Rehabilitation Project. We have a few questions for you before we proceed:

1) Could you please tell us the average daily and maximum daily design flows for the PS as well as the actual current flows during the past year?

The pump station does not have a flow meter. Flows are estimated based on drawdown tests and pump run time recorders. In 2011 a drawdown test was completed. Pump rate was recorded at 76 gpm and the average inflow was

18 gpm during the test period (10 am, Jan 4, 2011). Pump run times suggest an average flow of 10 to 15 gpm. No additional development or re-development is anticipated.

2) Is there any storage capacity currently at the PS or the ability to divert upstream flows to another PS? **No.**
3) Has there been any I&I work done in the collection system for this PS? **No.**
4) Could you provide a map with the location of the PS in relation to the Occoquan Reservoir?

I have attached a screen shot below – do you need a more formal submission?

If you have any questions regarding these questions, please feel free to contact me.

Regards,

Alison Thompson
Water Permits Technical Reviewer
Virginia Dept of Environmental Quality
Northern Regional Office
13901 Crown Ct
Woodbridge, VA 22193
(703) 583-3834
alison.thompson@deq.virginia.gov

dissemination or other use of or taking action in reliance upon this information by persons or entities other than the intended recipient is prohibited. If you have received this email in error please contact the sender and delete the material from any computer.





ELEVATIONS			
NAME	ID	TOP ELEVATION	INVERT ELEVATION
VALVE VAULT	V	254.75	248.00
PUMP STATION	PS	254.75	241.58
EXISTING WET WELL	EX. WW	254.75	246.00

COORDINATES			
POINT #	LOCATION	NORTHING	EASTING
1	CNTR 4'x6' VALVE VAULT	6938113.63	11746124.64
2	CNTR PROPOSED 6' DIA. PUMP STATION	6938121.77	11746129.80
3	CNTR PROPOSED 4' DOGHOUSE MANHOLE	6938143.24	11746141.72
4	CNTR BUILDING	6938099.53	11746115.84
5	CNTR FOR ARV MANHOLE	6938101.86	11746106.76

SITE RUNOFF COEFFICIENTS

Land Use Type	Pre-Development					
	Area	Runoff Coefficent	2-Year Rainfall Intensity	Q2 - 2 year Storm Runoff	10-Year Rainfall Intensity	Q10 - 10 year Storm Runoff
Impervious Surfaces (Hatches, Buildings, ect)	0.000 Acres	0.90	5.75 Inch	0.00 CFS	7.27 Inch	0.00 CFS
Existing Compacted Gravel	0.016 Acres	0.65	5.75 Inch	0.06 CFS	7.27 Inch	0.08 CFS
	Weighted C-Factor	0.65	Total Q2	0.06 CFS	Total Q10	0.08 CFS

Land Use Type	Post-Development					
	Area	Runoff Coefficent	2-Year Rainfall Intensity	Q2 - 2 year Storm Runoff	10-Year Rainfall Intensity	Q10 - 10 year Storm Runoff
Impervious Surfaces (Hatches, Buildings, ect)	0.004 Acres	0.90	5.75 Inch	0.02 CFS	7.27 Inch	0.03 CFS
Gravel (#57 Stone)	0.012 Acres	0.65	5.75 Inch	0.04 CFS	7.27 Inch	0.05 CFS
	Weighted C-Factor	0.72	Total Q2	0.07 CFS	Total Q10	0.08 CFS

NOTES:

1. COORDINATE WITH LANDOWNER TO RELOCATE ANY EXISTING MATERIALS.
2. FOR EROSION AND SEDIMENT CONTROL PLAN SEE SHEET C-5.
3. TEST PIT EXISTING GRAVITY SEWER TO CONFIRM INVERT PRIOR TO SHOP DRAWING SUBMITTAL.

Service Authority
Prince William County

REV	DATE	DESCRIPTION

WHITMAN, REQUARDT AND ASSOCIATES, LLP
Engineers and Planners
3701 Pender Drive Suite 450
Fairfax, Virginia

COMMONWEALTH OF VIRGINIA
JUMAD A. MALIK
PROFESSIONAL ENGINEER

PRINCE WILLIAM COUNTY, VIRGINIA
SERVICE AUTHORITY

NOKESVILLE NKL20 SEWAGE PUMPING STATION
SITE PLAN

SCALE: AS SHOWN | DESIGNED: BTP | CHECKED: JAM
SUBMITTED DATE: JANUARY 2015
APPROVED DATE:
IFB SA 1615 | SHEET C-1

Printed: 20 Jan 2015, 10:54am DARDIS   Path: N:\18450-000\CADD\18450-000-C101.DWG

PRP L20-PMP 2-RS /FL= L20RUNS.TXT Page 1

Profile Report 5/29/2014 15:59

DATE	TIME	L20-PMP2-RS 1=ON 0=OFF		L20-PMP1-RS 1=ON 0=OFF	
1-Jan-13	0:00:00	0.06		0.08	
2-Jan-13	0:00:00	0.05		0.08	
3-Jan-13	0:00:00	0.05		0.07	
4-Jan-13	0:00:00	0.04		0.07	
5-Jan-13	0:00:00	0.05		0.07	
6-Jan-13	0:00:00	0.04		0.07	
7-Jan-13	0:00:00	0.04		0.06	
8-Jan-13	0:00:00	0.04		0.06	
9-Jan-13	0:00:00	0.04		0.06	
10-Jan-13	0:00:00	0.04		0.06	
11-Jan-13	0:00:00	0.04		0.06	
12-Jan-13	0:00:00	0.04		0.06	
13-Jan-13	0:00:00	0.04		0.07	
14-Jan-13	0:00:00	0.04		0.06	
15-Jan-13	0:00:00	0.05		0.08	
16-Jan-13	0:00:00	0.06	U	0.10	U
17-Jan-13	0:00:00	0.06	U	0.10	U
18-Jan-13	0:00:00	0.07		0.11	
19-Jan-13	0:00:00	0.06		0.1	
20-Jan-13	0:00:00	0.06		0.09	
21-Jan-13	0:00:00	0.06		0.1	
22-Jan-13	0:00:00	0.07		0.07	
23-Jan-13	0:00:00	0.05		0.08	
24-Jan-13	0:00:00	0.05		0.08	
25-Jan-13	0:00:00	0.05		0.07	
26-Jan-13	0:00:00	0.05		0.07	
27-Jan-13	0:00:00	0.05		0.08	
28-Jan-13	0:00:00	0.05		0.07	
29-Jan-13	0:00:00	0.04		0.07	
30-Jan-13	0:00:00	0.06		0.09	
31-Jan-13	0:00:00	0.14		0.25	
1-Feb-13	0:00:00	0.11		0.18	
2-Feb-13	0:00:00	0.1		0.15	
3-Feb-13	0:00:00	0.09		0.14	
4-Feb-13	0:00:00	0.08		0.12	
5-Feb-13	0:00:00	0.06		0.1	
6-Feb-13	0:00:00	0.06		0.09	
7-Feb-13	0:00:00	0.06		0.09	
8-Feb-13	0:00:00	0.07		0.1	
9-Feb-13	0:00:00	0.07		0.1	
10-Feb-13	0:00:00	0.06		0.1	

	11-Feb-13	0:00:00		0.06			0.1
	12-Feb-13	0:00:00		0.06			0.1
	13-Feb-13	0:00:00		0.06	0.09		

DATE	TIME	L20-PMP2-RS 1=ON 0=OFF		L20-PMP1-RS 1=ON 0=OFF		
14-Feb-13	0:00:00		0.06			0.09
15-Feb-13	0:00:00		0.06			0.09
16-Feb-13	0:00:00		0.06			0.09
17-Feb-13	0:00:00		0.06			0.09
18-Feb-13	0:00:00		0.05			0.08
19-Feb-13	0:00:00		0.05			0.07
20-Feb-13	0:00:00		0.05			0.07
21-Feb-13	0:00:00		0.05			0.07
22-Feb-13	0:00:00		0.04			0.07
23-Feb-13	0:00:00		0.04			0.08
24-Feb-13	0:00:00		0.05			0.07
25-Feb-13	0:00:00		0.05			0.08
26-Feb-13	0:00:00		0.06			0.09
27-Feb-13	0:00:00		0.08			0.13
28-Feb-13	0:00:00		0.08			0.12
1-Mar-13	0:00:00		0.07			0.11
2-Mar-13	0:00:00		0.07			0.11
3-Mar-13	0:00:00	0.18	U	0.08	U	
4-Mar-13	0:00:00		0.06			0.09
5-Mar-13	0:00:00		0.05			0.08
6-Mar-13	0:00:00		0.07			0.12
7-Mar-13	0:00:00		0.12			0.22
8-Mar-13	0:00:00		0.11			0.19
9-Mar-13	0:00:00		0.1			0.17
10-Mar-13	0:00:00		0.09			0.15
11-Mar-13	0:00:00		0.08			0.13
12-Mar-13	0:00:00		0.11			0.2
13-Mar-13	0:00:00		0.11			0.18
14-Mar-13	0:00:00		0.1			0.16
15-Mar-13	0:00:00		0.09			0.14
16-Mar-13	0:00:00		0.08			0.12
17-Mar-13	0:00:00		0.08			0.11
18-Mar-13	0:00:00		0.08			0.11
19-Mar-13	0:00:00		0.08			0.13
20-Mar-13	0:00:00		0.08			0.12
21-Mar-13	0:00:00		0.07			0.11
22-Mar-13	0:00:00		0.06			0.09
23-Mar-13	0:00:00	0.04	U	0.05	U	

24-Mar-13	0:00:00	0.00	U	0.00	U	
25-Mar-13	0:00:00	0.05	U	0.07	U	
26-Mar-13	0:00:00		0.07			0.11
27-Mar-13	0:00:00		0.07			0.1
28-Mar-13	0:00:00		0.07			0.1
29-Mar-13	0:00:00		0.06	0.09		

Profile Report 5/29/2014 15:59

DATE	TIME	L20-PMP2-RS 1=ON 0=OFF	L20-PMP1-RS 1=ON 0=OFF	
30-Mar-13	0:00:00	0.06		0.09
31-Mar-13	0:00:00	0.06		0.09
1-Apr-13	0:00:00	0.06		0.09
2-Apr-13	0:00:00	0.06		0.09
3-Apr-13	0:00:00	0.05		0.07
4-Apr-13	0:00:00	0.05		0.08
5-Apr-13	0:00:00	0.07		0.09
6-Apr-13	0:00:00	0.06		0.08
7-Apr-13	0:00:00	0.06		0.08
8-Apr-13	0:00:00	0.06		0.08
9-Apr-13	0:00:00	0.05		0.06
10-Apr-13	0:00:00	0.05		0.08
11-Apr-13	0:00:00	0.06		0.08
12-Apr-13	0:00:00	0.06		0.08
13-Apr-13	0:00:00	0.07		0.09
14-Apr-13	0:00:00	0.06		0.08
15-Apr-13	0:00:00	0.05		0.07
16-Apr-13	0:00:00	0.06		0.08
17-Apr-13	0:00:00	0.06		0.08
18-Apr-13	0:00:00	0.06		0.08
19-Apr-13	0:00:00	0.07		0.09
20-Apr-13	0:00:00	0.07		0.1
21-Apr-13	0:00:00	0.06		0.08
22-Apr-13	0:00:00	0.06		0.08
23-Apr-13	0:00:00	0.06		0.09
24-Apr-13	0:00:00	0.06		0.09
25-Apr-13	0:00:00	0.06		0.08
26-Apr-13	0:00:00	0.05		0.07
27-Apr-13	0:00:00	0.05		0.07
28-Apr-13	0:00:00	0.05		0.07
29-Apr-13	0:00:00	0.05		0.07
30-Apr-13	0:00:00	0.06		0.09
1-May-13	0:00:00	0.05		0.07
2-May-13	0:00:00	0.05		0.07
3-May-13	0:00:00	0.06		0.07

	4-May-13	0:00:00		0.05		0.08
	5-May-13	0:00:00		0.05		0.07
	6-May-13	0:00:00		0.04		0.06
	7-May-13	0:00:00		0.08		0.11
	8-May-13	0:00:00		0.1		0.15
	9-May-13	0:00:00		0.1		0.15
	10-May-13	0:00:00		0.09		0.12
	11-May-13	0:00:00		0.1		0.15
	12-May-13	0:00:00		0.1	0.13	

DATE	TIME	L20-PMP2-RS 1=ON 0=OFF		L20-PMP1-RS 1=ON 0=OFF		
13-May-13	0:00:00		0.09			0.12
14-May-13	0:00:00		0.08			0.12
15-May-13	0:00:00		0.08			0.11
16-May-13	0:00:00		0.07			0.1
17-May-13	0:00:00		0.06			0.08
18-May-13	0:00:00		0.06			0.08
19-May-13	0:00:00		0.06			0.08
20-May-13	0:00:00	0.06	U	0.09	U	
21-May-13	0:00:00		0.06			0.08
22-May-13	0:00:00		0.06			0.07
23-May-13	0:00:00		0.06			0.07
24-May-13	0:00:00		0.06			0.08
25-May-13	0:00:00		0.05			0.07
26-May-13	0:00:00		0.05			0.07
27-May-13	0:00:00		0.05			0.07
28-May-13	0:00:00		0.05			0.07
29-May-13	0:00:00		0.05			0.06
30-May-13	0:00:00		0.04			0.06
31-May-13	0:00:00		0.04			0.06
1-Jun-13	0:00:00		0.05			0.06
2-Jun-13	0:00:00		0.05			0.06
3-Jun-13	0:00:00		0.05			0.06
4-Jun-13	0:00:00		0.05			0.06
5-Jun-13	0:00:00		0.05			0.06
6-Jun-13	0:00:00		0.05			0.06
7-Jun-13	0:00:00		0.1			0.14
8-Jun-13	0:00:00		0.1			0.13
9-Jun-13	0:00:00		0.09			0.12
10-Jun-13	0:00:00		0.29			0.24
11-Jun-13	0:00:00		1			0.35
12-Jun-13	0:00:00		0.74			0.24
13-Jun-13	0:00:00		0.09			0.14

14-Jun-13	0:00:00	0.08	0.12
15-Jun-13	0:00:00	0.07	0.1
16-Jun-13	0:00:00	0.07	0.1
17-Jun-13	0:00:00	0.06	0.09
18-Jun-13	0:00:00	0.06	0.09
19-Jun-13	0:00:00	0.06	0.09
20-Jun-13	0:00:00	0.06	0.08
21-Jun-13	0:00:00	0.05	0.07
22-Jun-13	0:00:00	0.05	0.07
23-Jun-13	0:00:00	0.06	0.08
24-Jun-13	0:00:00	0.07	0.09
25-Jun-13	0:00:00	0.06	0.08

DATE	TIME	L20-PMP2-RS 1=ON 0=OFF	L20-PMP1-RS 1=ON 0=OFF
26-Jun-13	0:00:00	0.06	0.08
27-Jun-13	0:00:00	0.05	0.06
28-Jun-13	0:00:00	0.05	0.07
29-Jun-13	0:00:00	0.06	0.08
30-Jun-13	0:00:00	0.06	0.08
1-Jul-13	0:00:00	0.06	0.08
2-Jul-13	0:00:00	0.05	0.08
3-Jul-13	0:00:00	0.1	0.15
4-Jul-13	0:00:00	0.1	0.13
5-Jul-13	0:00:00	0.08	0.11
6-Jul-13	0:00:00	0.07	0.09
7-Jul-13	0:00:00	0.05	0.08
8-Jul-13	0:00:00	0.06	0.08
9-Jul-13	0:00:00	0.06	0.08
10-Jul-13	0:00:00	0.07	0.09
11-Jul-13	0:00:00	0.08	0.11
12-Jul-13	0:00:00	0.21	0.39
13-Jul-13	0:00:00	0.14	0.22
14-Jul-13	0:00:00	0.1	0.16
15-Jul-13	0:00:00	0.09	0.13
16-Jul-13	0:00:00	0.08 U	0.12 U
17-Jul-13	0:00:00	0.07	0.09
18-Jul-13	0:00:00	0.06	0.09
19-Jul-13	0:00:00	0.06	0.08
20-Jul-13	0:00:00	0.05	0.07
21-Jul-13	0:00:00	0.05	0.07
22-Jul-13	0:00:00	0.05	0.07
23-Jul-13	0:00:00	0.05	0.07
24-Jul-13	0:00:00	0.05	0.07

25-Jul-13	0:00:00		0.05		0.06
26-Jul-13	0:00:00		0.05		0.07
27-Jul-13	0:00:00		0.05		0.06
28-Jul-13	0:00:00		0.06		0.08
29-Jul-13	0:00:00		0.05		0.07
30-Jul-13	0:00:00		0.05		0.07
31-Jul-13	0:00:00		0.05		0.07
1-Aug-13	0:00:00	0.05 U		0.07 U	
2-Aug-13	0:00:00		0.05		0.07
3-Aug-13	0:00:00		0.06		0.08
4-Aug-13	0:00:00		0.05		0.07
5-Aug-13	0:00:00		0.05		0.07
6-Aug-13	0:00:00		0.05		0.07
7-Aug-13	0:00:00		0.05		0.07
8-Aug-13	0:00:00		0.04	0.06	

DATE	TIME	L20-PMP2-RS 1=ON 0=OFF	L20-PMP1-RS 1=ON 0=OFF	
9-Aug-13	0:00:00	0.04		0.06
10-Aug-13	0:00:00	0.05		0.06
11-Aug-13	0:00:00	0.04		0.06
12-Aug-13	0:00:00	0.04		0.06
13-Aug-13	0:00:00	0.05		0.06
14-Aug-13	0:00:00	0.05		0.07
15-Aug-13	0:00:00	0.04		0.06
16-Aug-13	0:00:00	0.04		0.06
17-Aug-13	0:00:00	0.04		0.06
18-Aug-13	0:00:00	0.05		0.07
19-Aug-13	0:00:00	0.04		0.05
20-Aug-13	0:00:00	0.04		0.06
21-Aug-13	0:00:00	0.04		0.06
22-Aug-13	0:00:00	0.04		0.06
23-Aug-13	0:00:00	0.05		0.06
24-Aug-13	0:00:00	0.04		0.06
25-Aug-13	0:00:00	0.04		0.06
26-Aug-13	0:00:00	0.04		0.06
27-Aug-13	0:00:00	0.04		0.06
28-Aug-13	0:00:00	0.04		0.05
29-Aug-13	0:00:00	0.07	0.05 U	
30-Aug-13	0:00:00	0.04		0.05
31-Aug-13	0:00:00	0.04		0.05
1-Sep-13	0:00:00	0.04		0.05
2-Sep-13	0:00:00	0.04		0.06
3-Sep-13	0:00:00	0.04		0.06

4-Sep-13	0:00:00			0.04		0.05
5-Sep-13	0:00:00			0.05		0.07
6-Sep-13	0:00:00			0.04		0.06
7-Sep-13	0:00:00			0.04		0.05
8-Sep-13	0:00:00			0.04		0.06
9-Sep-13	0:00:00			0.04		0.05
10-Sep-13	0:00:00			0.04		0.06
11-Sep-13	0:00:00			0.04		0.06
12-Sep-13	0:00:00			0.05		0.07
13-Sep-13	0:00:00			0.04		0.05
14-Sep-13	0:00:00			0.04		0.05
15-Sep-13	0:00:00			0.04		0.05
16-Sep-13	0:00:00			0.04		0.05
17-Sep-13	0:00:00	0.26	U	0.04	U	
18-Sep-13	0:00:00			0.04		0.05
19-Sep-13	0:00:00	0.02	U	0.03	U	
20-Sep-13	0:00:00	0.02	U	0.03	U	
21-Sep-13	0:00:00			0.04	0.06	

DATE	TIME	L20-PMP2-RS 1=ON 0=OFF		L20-PMP1-RS 1=ON 0=OFF		
22-Sep-13	0:00:00			0.05		0.07
23-Sep-13	0:00:00			0.04		0.06
24-Sep-13	0:00:00			0.03		0.05
25-Sep-13	0:00:00			0.04		0.06
26-Sep-13	0:00:00			0.04		0.06
27-Sep-13	0:00:00			0.04		0.06
28-Sep-13	0:00:00			0.03		0.05
29-Sep-13	0:00:00			0.04		0.07
30-Sep-13	0:00:00			0.04		0.06
1-Oct-13	0:00:00			0.04		0.05
2-Oct-13	0:00:00			0.04		0.07
3-Oct-13	0:00:00			0.05		0.06
4-Oct-13	0:00:00			0.04		0.06
5-Oct-13	0:00:00			0.04		0.06
6-Oct-13	0:00:00			0.04		0.06
7-Oct-13	0:00:00			0.05		0.07
8-Oct-13	0:00:00			0.04		0.07
9-Oct-13	0:00:00			0.04		0.06
10-Oct-13	0:00:00			0.06		0.1
11-Oct-13	0:00:00			0.09		0.14
12-Oct-13	0:00:00			0.09		0.13
13-Oct-13	0:00:00			0.09		0.13
14-Oct-13	0:00:00			0.08		0.11

15-Oct-13	0:00:00	0.06	0.08
16-Oct-13	0:00:00	0.05	0.08
17-Oct-13	0:00:00	0.06	0.07
18-Oct-13	0:00:00	0.05	0.06
19-Oct-13	0:00:00	0.05	0.06
20-Oct-13	0:00:00	0.06	0.07
21-Oct-13	0:00:00	0.05	0.05
22-Oct-13	0:00:00	0.05	0.05
23-Oct-13	0:00:00	0.04	0.05
24-Oct-13	0:00:00	0.04	0.05
25-Oct-13	0:00:00	0.04	0.05
26-Oct-13	0:00:00	0.05	0.05
27-Oct-13	0:00:00	0.05	0.06
28-Oct-13	0:00:00	0.05	0.05
29-Oct-13	0:00:00	0.04	0.05
30-Oct-13	0:00:00	0.05	0.05
31-Oct-13	0:00:00	0.04	0.05
1-Nov-13	0:00:00	0.05	0.05
2-Nov-13	0:00:00	0.05	0.05
3-Nov-13	0:00:00	0.05	0.05
4-Nov-13	0:00:00	0.04	0.05

DATE	TIME	L20-PMP2-RS 1=ON 0=OFF	L20-PMP1-RS 1=ON 0=OFF
5-Nov-13	0:00:00	0.05	0.05
6-Nov-13	0:00:00	0.04	0.04
7-Nov-13	0:00:00	0.04	0.05
8-Nov-13	0:00:00	0.04	0.05
9-Nov-13	0:00:00	0.05	0.06
10-Nov-13	0:00:00	0.04	0.05
11-Nov-13	0:00:00	0.04	0.05
12-Nov-13	0:00:00	0.04	0.05
13-Nov-13	0:00:00	0.06	0.04
14-Nov-13	0:00:00	0.05	0.04
15-Nov-13	0:00:00	0.04	0.04
16-Nov-13	0:00:00	0.04	0.07
17-Nov-13	0:00:00	0.04	0.06
18-Nov-13	0:00:00	0.05	0.06
19-Nov-13	0:00:00	0.04	0.08
20-Nov-13	0:00:00	0.03	0.07
21-Nov-13	0:00:00	0.04	0.05
22-Nov-13	0:00:00	0.04	0.05
23-Nov-13	0:00:00	0.05	0.05
24-Nov-13	0:00:00	0.05	0.05

25-Nov-13	0:00:00		0.05			0.05
26-Nov-13	0:00:00		0.08			0.09
27-Nov-13	0:00:00		0.19			0.21
28-Nov-13	0:00:00		0.13			0.14
29-Nov-13	0:00:00		0.09			0.11
30-Nov-13	0:00:00		0.08			0.09
1-Dec-13	0:00:00		0.08			0.09
2-Dec-13	0:00:00		0.07			0.08
3-Dec-13	0:00:00		0.07			0.07
4-Dec-13	0:00:00		0.06			0.07
5-Dec-13	0:00:00		0.06			0.07
6-Dec-13	0:00:00		0.08			0.09
7-Dec-13	0:00:00		0.14			0.16
8-Dec-13	0:00:00		0.11			0.12
9-Dec-13	0:00:00	0.19	U	0.22	U	
10-Dec-13	0:00:00		0.18			0.21
11-Dec-13	0:00:00		0.16			0.18
12-Dec-13	0:00:00		0.13			0.14
13-Dec-13	0:00:00		0.11			0.12
14-Dec-13	0:00:00		0.12			0.13
15-Dec-13	0:00:00		0.15			0.16
16-Dec-13	0:00:00		0.14			0.15
17-Dec-13	0:00:00		0.12			0.13
18-Dec-13	0:00:00		0.11	0.11		

DATE	TIME	L20-PMP2-RS 1=ON 0=OFF	L20-PMP1-RS 1=ON 0=OFF
19-Dec-13	0:00:00	0.1	0.11
20-Dec-13	0:00:00	0.09	0.1
21-Dec-13	0:00:00	0.09	0.1
22-Dec-13	0:00:00	0.1	0.11
23-Dec-13	0:00:00	0.17	0.17
24-Dec-13	0:00:00	0.16	0.18
25-Dec-13	0:00:00	0.12	0.13
26-Dec-13	0:00:00	0.11	0.12
27-Dec-13	0:00:00	0.1	0.11
28-Dec-13	0:00:00	0.1	0.11
29-Dec-13	0:00:00	0.2	0.22
30-Dec-13	0:00:00	0.2	0.22
31-Dec-13	0:00:00	0.15	0.16

Thompson, Alison (DEQ)

From: Malik, Junaid [jmalik@wrallp.com]
Sent: Thursday, January 22, 2015 2:32 PM
To: Thompson, Alison (DEQ)
Subject: RE: Occoquan Policy Waiver Request

Thanks Alison.

Junaid.

Sent from my T-Mobile 4G LTE Device

-------- Original message --------
From: "Thompson, Alison (DEQ)"
Date:01/22/2015 2:30 PM (GMT-05:00)
To: "Malik, Junaid"
Cc: "Thompson, Alison (DEQ)"
Subject: RE: Occoquan Policy Waiver Request

I have been in meetings most of today, but have received your email and your phone message. I will be in touch tomorrow.

Alison Thompson
Water Permits Technical Reviewer
Virginia Dept of Environmental Quality
Northern Regional Office
13901 Crown Ct
Woodbridge, VA 22193
(703) 583-3834
alison.thompson@deq.virginia.gov

From: Malik, Junaid [mailto:jmalik@wrallp.com]
Sent: Thursday, January 22, 2015 10:36 AM
To: Thompson, Alison (DEQ)
Subject: FW: Occoquan Policy Waiver Request

Hello Alison,

Hope you are doing well.

The Nokesville PS underwent some design changes since your last communication with Mr. Darrin Geldert back in April 2014. Darrin left our firm in late September 2014.

There has been a slight revision to the plan since the last communication. Do you have some time to talk about this project?

Thanks,

Junaid Malik, P.E., CFM | *Senior Project Engineer*

Whitman, Requardt & Associates, LLP

3701 Pender Drive
Fairfax, VA 20171
(Direct) 703.293.7405
(Main) 703.221.9717

Whitman, Requardt & Associates, LLP
1915 100 YEARS 2015
jmalik@wrallp.com
www.wrallp.com

From: Geldert, Darrin
Sent: Thursday, April 24, 2014 9:48 AM
To: 'Thompson, Alison (DEQ)'
Cc: rtatariw@pwcsa.org; Robert Jenkins (Jenkins@pwcsa.org); Thomas, Bryant (DEQ)
Subject: RE: Occoquan Policy Waiver Request

Alison,

I am working on a review of flow data. The station is not metered and we are reviewing pump run times.
The pump station design point is 53 gpm, this is more than 2.5 times the flow estimated at the station in the PER.

There is no growth anticipated in the service area.

I have attached a map from the PWC GIS Mapper with the local drainages labeled. It appears the site drains south towards Slate Run, in what PWC has labeled the Cedar Run Watershed.

Darrin

Darrin Geldert P.E.| *Associate*
Whitman, Requardt & Associates, LLP
3701 Pender Dr. Suite 450
Fairfax, VA 22030
703.293.7403 (Direct)
703.293.9717 (Main)
703.273.6773 (Fax)

dgeldert@wrallp.com
www.wrallp.com

From: Thompson, Alison (DEQ) [mailto:Alison.Thompson@deq.virginia.gov]
Sent: Wednesday, April 23, 2014 8:31 AM
To: Geldert, Darrin
Cc: rtatariw@pwcsa.org; Robert Jenkins (Jenkins@pwcsa.org); Thomas, Bryant (DEQ); Thompson, Alison (DEQ)
Subject: RE: Occoquan Policy Waiver Request

Darrin,

If possible, we would like some more information on the existing and proposed design flows (average and peak) of this pump station. Also, is there any information on the observed maximum flows at the pump station?

The map is a bit difficult to read, so can you tell me the proximity of any streams or unnamed tributaries near the pump station?

Thank you,

Alison Thompson
Water Permits Technical Reviewer
Virginia Dept of Environmental Quality
Northern Regional Office
13901 Crown Ct
Woodbridge, VA 22193
(703) 583-3834
alison.thompson@deq.virginia.gov

From: Geldert, Darrin [mailto:dgeldert@wrallp.com]
Sent: Tuesday, April 15, 2014 8:03 AM
To: Thompson, Alison (DEQ)
Cc: rtatariw@pwcsa.org; Robert Jenkins (Jenkins@pwcsa.org); Thomas, Bryant (DEQ)
Subject: RE: Occoquan Policy Waiver Request

Morning Alison,

Let me know if you need more information – I have included replies below.

Darrin

Darrin Geldert P.E.| *Associate*
Whitman, Requardt & Associates, LLP
3701 Pender Dr. Suite 450
Fairfax, VA 22030
703.293.7403 (Direct)
703.293.9717 (Main)
703.273.6773 (Fax)

dgeldert@wrallp.com
www.wrallp.com

From: Thompson, Alison (DEQ) [mailto:Alison.Thompson@deq.virginia.gov]
Sent: Tuesday, April 15, 2014 6:40 AM
To: Geldert, Darrin
Cc: rtatariw@pwcsa.org; Thompson, Alison (DEQ)
Subject: Occoquan Policy Waiver Request

Good Morning,

Bryant Thomas asked that I follow up with you regarding the Occoquan Policy Waiver Request that you submitted for the Nokesville PS and FM Rehabilitation Project. We have a few questions for you before we proceed:

1) Could you please tell us the average daily and maximum daily design flows for the PS as well as the actual current flows during the past year?

The pump station does not have a flow meter. Flows are estimated based on drawdown tests and pump run time recorders. In 2011 a drawdown test was completed. Pump rate was recorded at 76 gpm and the average inflow was 18 gpm during the test period (10 am, Jan 4, 2011). Pump run times suggest an average flow of 10 to 15 gpm. No additional development or re-development is anticipated.

2) Is there any storage capacity currently at the PS or the ability to divert upstream flows to another PS? **No.**
3) Has there been any I&I work done in the collection system for this PS? **No.**
4) Could you provide a map with the location of the PS in relation to the Occoquan Reservoir?

I have attached a screen shot below – do you need a more formal submission?



If you have any questions regarding these questions, please feel free to contact me.

Regards,

Alison Thompson
Water Permits Technical Reviewer
Virginia Dept of Environmental Quality
Northern Regional Office
13901 Crown Ct
Woodbridge, VA 22193
(703) 583-3834
alison.thompson@deq.virginia.gov

Thompson, Alison (DEQ)

From: Thompson, Alison (DEQ)
Sent: Wednesday, April 23, 2014 8:31 AM
To: Geldert, Darrin
Cc: rtatariw@pwcsa.org; Robert Jenkins (Jenkins@pwcsa.org); Thomas, Bryant (DEQ); Thompson, Alison (DEQ)
Subject: RE: Occoquan Policy Waiver Request

Darrin,

If possible, we would like some more information on the existing and proposed design flows (average and peak) of this pump station. Also, is there any information on the observed maximum flows at the pump station?

The map is a bit difficult to read, so can you tell me the proximity of any streams or unnamed tributaries near the pump station?

Thank you,

Alison Thompson
Water Permits Technical Reviewer
Virginia Dept of Environmental Quality
Northern Regional Office
13901 Crown Ct
Woodbridge, VA 22193
(703) 583-3834
alison.thompson@deq.virginia.gov

From: Geldert, Darrin [mailto:dgeldert@wrallp.com]
Sent: Tuesday, April 15, 2014 8:03 AM
To: Thompson, Alison (DEQ)
Cc: rtatariw@pwcsa.org; Robert Jenkins (Jenkins@pwcsa.org); Thomas, Bryant (DEQ)
Subject: RE: Occoquan Policy Waiver Request

Morning Alison,

Let me know if you need more information – I have included replies below.

Darrin

Darrin Geldert P.E. | *Associate*
Whitman, Requardt & Associates, LLP
3701 Pender Dr. Suite 450
Fairfax, VA 22030
703.293.7403 (Direct)
703.293.9717 (Main)
703.273.6773 (Fax)

dgeldert@wrallp.com
www.wrallp.com

From: Thompson, Alison (DEQ) [mailto:Alison.Thompson@deq.virginia.gov]
Sent: Tuesday, April 15, 2014 6:40 AM

To: Geldert, Darrin
Cc: rtatariw@pwcsa.org; Thompson, Alison (DEQ)
Subject: Occoquan Policy Waiver Request

Good Morning,

Bryant Thomas asked that I follow up with you regarding the Occoquan Policy Waiver Request that you submitted for the Nokesville PS and FM Rehabilitation Project. We have a few questions for you before we proceed:

1) Could you please tell us the average daily and maximum daily design flows for the PS as well as the actual current flows during the past year?

The pump station does not have a flow meter. Flows are estimated based on drawdown tests and pump run time recorders. In 2011 a drawdown test was completed. Pump rate was recorded at 76 gpm and the average inflow was 18 gpm during the test period (10 am, Jan 4, 2011). Pump run times suggest an average flow of 10 to 15 gpm. No additional development or re-development is anticipated.

2) Is there any storage capacity currently at the PS or the ability to divert upstream flows to another PS? **No.**
3) Has there been any I&I work done in the collection system for this PS? **No.**
4) Could you provide a map with the location of the PS in relation to the Occoquan Reservoir?

I have attached a screen shot below – do you need a more formal submission?



If you have any questions regarding these questions, please feel free to contact me.

Regards,

Alison Thompson
Water Permits Technical Reviewer
Virginia Dept of Environmental Quality
Northern Regional Office
13901 Crown Ct
Woodbridge, VA 22193

(703) 583-3834
alison.thompson@deq.virginia.gov

Thompson, Alison (DEQ)

From: Geldert, Darrin [dgeldert@wrallp.com]
Sent: Tuesday, April 15, 2014 8:03 AM
To: Thompson, Alison (DEQ)
Cc: rtatariw@pwcsa.org; Robert Jenkins (Jenkins@pwcsa.org); Thomas, Bryant (DEQ)
Subject: RE: Occoquan Policy Waiver Request

Morning Alison,

Let me know if you need more information – I have included replies below.

Darrin

Darrin Geldert P.E.| *Associate*
Whitman, Requardt & Associates, LLP
3701 Pender Dr. Suite 450
Fairfax, VA 22030
703.293.7403 (Direct)
703.293.9717 (Main)
703.273.6773 (Fax)

dgeldert@wrallp.com
www.wrallp.com

From: Thompson, Alison (DEQ) [mailto:Alison.Thompson@deq.virginia.gov]
Sent: Tuesday, April 15, 2014 6:40 AM
To: Geldert, Darrin
Cc: rtatariw@pwcsa.org; Thompson, Alison (DEQ)
Subject: Occoquan Policy Waiver Request

Good Morning,

Bryant Thomas asked that I follow up with you regarding the Occoquan Policy Waiver Request that you submitted for the Nokesville PS and FM Rehabilitation Project. We have a few questions for you before we proceed:

1) Could you please tell us the average daily and maximum daily design flows for the PS as well as the actual current flows during the past year?

The pump station does not have a flow meter. Flows are estimated based on drawdown tests and pump run time recorders. In 2011 a drawdown test was completed. Pump rate was recorded at 76 gpm and the average inflow was 18 gpm during the test period (10 am, Jan 4, 2011). Pump run times suggest an average flow of 10 to 15 gpm. No additional development or re-development is anticipated.

2) Is there any storage capacity currently at the PS or the ability to divert upstream flows to another PS? **No.**
3) Has there been any I&I work done in the collection system for this PS? **No.**
4) Could you provide a map with the location of the PS in relation to the Occoquan Reservoir?

I have attached a screen shot below – do you need a more formal submission?



If you have any questions regarding these questions, please feel free to contact me.

Regards,

Alison Thompson
Water Permits Technical Reviewer
Virginia Dept of Environmental Quality
Northern Regional Office
13901 Crown Ct
Woodbridge, VA 22193
(703) 583-3834
alison.thompson@deq.virginia.gov

Thompson, Alison (DEQ)

From: Thomas, Bryant (DEQ)
Sent: Tuesday, March 25, 2014 7:38 PM
To: Thompson, Alison (DEQ)
Subject: FW: Occoquan Policy Waiver Request - PWCSA, WR&A
Attachments: PWCSA Nokesville PS Waiver Request.pdf

A,

Would you take the lead on reviewing this request. Let's plan to touch base and discuss.

-B

From: Geldert, Darrin [mailto:dgeldert@wrallp.com]
Sent: Tuesday, March 25, 2014 2:56 PM
To: Thomas, Bryant (DEQ)
Cc: Nicely, Catherine (DEQ); rtatariw@pwcsa.org; George DiCarlo
Subject: Occoquan Policy Waiver Request - PWCSA, WR&A

Mr Thomas,

Whitman, Requardt and Associates, LLP (WR&A) on behalf of the Prince William County Service Authority (PWCSA) is requesting a waiver from the Occoquan Watershed Long Range Policy regarding a retention basin. PWCSA is requesting a waiver from the requirements identified in the subsection for the following reasons:

1. The pump station is existing and was constructed as part of the sewer collection system in the late 1960's. The construction of this station predates the Occoquan policy.
2. The pump station site is in a very small easement and there is no room to add a retention basin.
3. The pump station is being refurbished including improved site security, new pumps, new generator, electrical and instrumentation equipment improvements.
4. The new pumps have a design point more than 2.5x's the design peak flow. This will accommodate any possible increase in flow due to Infiltration/Inflow in the collection system. In addition, PWCSA does not anticipate any growth in the basin.
5. The pump station design includes standby pumping units.
6. The pump station design includes a generator to serve as an "on-site" backup power supply.

If there are any questions or if additional information is required please do not hesitate to call or email.

Sincerely,

Darrin

Darrin Geldert P.E.| *Associate*
Whitman, Requardt & Associates, LLP
3701 Pender Dr. Suite 450
Fairfax, VA 22030
703.293.7403 (Direct)
703.293.9717 (Main)
703.273.6773 (Fax)

dgeldert@wrallp.com
www.wrallp.com

WAIVER REQUEST

Date: March 25, 2014	
To: Mr. Bryant Thomas Water Permit and Planning Manager Virginia Department Of Environmental Quality (DEQ) 13901 Crown Court, Woodbridge, VA 22193	**Work Order Number:** 18450-000
From: Darrin Geldert Whitman, Requardt and Associates, LLP.	**Client:** Prince William County Service Authority (PWCSA)
Subject: Waiver Request for Nokesville Sewage Pumping Station from Virginia Administrative Code 9VAC25-410-20, subdivision E-5-g – Occoquan Watershed Long Range Policy.	**Project:** Nokesville Sewage Pumping Station and Force Main Rehabilitation

Code States:

9VAC25-410-20 Long Range Policy.

E. Plant performance requirements.

5. Pumping Stations on the collection system which are located in the Occoquan watershed and are tributary to regional treatment works shall:

g. Have retention basins of a minimum one-day capacity.

If these pumping stations are remote and unmanned, an alarm system shall be provided at manned stations to indicate that problems are developing and to direct maintenance assistance to the affected pumping station. The owner of each pumping station shall be required to obtain a State Water Control Board certificate.

A waiver may be sought from requirement g above, particularly in new collection systems exhibiting no I/I problems. However, the jurisdiction requesting such a waiver must submit documentation to the board for review that the sewer system tributary to the pump station meets the criteria established by the most recent edition of the Virginia Sewerage Regulations for infiltration/inflow, and any other such information that the board may require.

Reason for Waiver Request:

PWCSA is requesting a waiver from the requirements identified in the subsection for the following reasons:

1. The pump station is existing and was constructed as part of the sewer collection system in the late 1960's. The construction of this station predates the Occoquan policy.
2. The pump station site is in a very small easement and there is no room to add a retention basin.

3. The pump station is being refurbished including improved site security, new pumps, new generator, electrical and instrumentation equipment improvements.
4. The new pumps have a design point more than 2.5x's the design peak flow. This will accommodate any possible increase in flow due to Infiltration/Inflow in the collection system. In addition, PWCSA does not anticipate any growth in the basin.
5. The pump station design includes standby pumping units.
6. The pump station design includes a generator to serve as an "on-site" backup power supply.

Please let me know if you have any questions. Your help is greatly appreciated.

Sincerely,

Whitman, Requardt & Associates, LLP

Darrin Geldert, PE
Associate

cc: George DiCarlo, Ron Tatariw, PWCSA
File